CONSTRUCTION QUALITY CONTROL/QUALITY ASSURANCE PLAN PHASE 1 FACILITY SITE WORK CONSTRUCTION

HUDSON RIVER PCBs SUPERFUND SITE



Prepared For:

GENERAL ELECTRIC

319 Great Oaks Office Boulevard Albany, NY 12203

Prepared By:

PARSONS

GE Company – Parsons Project Office 381 Broadway, Bldg 40-2 Fort Edward, NY 12828 Phone: 518-746-5311 Fax 518-746-5307

JANUARY 2007

TABLE OF CONTENTS

· · · · · · · · · · · · · · · · · · ·	Page
ACRONYMS AND ABBREVIATIONS	V
SECTION 1 INTRODUCTION	1-1
1.1 PROJECT SETTING	1-1
1.2 PHASE 1 CONTRACTS DESCRIPTION	1-2
1.3 QUALITY PROGRAM OVERVIEW	1-3
1.4 QUALITY MANAGEMENT PLAN	1-5
1.5 CQAP ORGANIZATION	1-5
SECTION 2 PROJECT QC/QA ORGANIZATION2	2-1
2.1 RESPONSIBILITIES AND AUTHORITIES OF ORGANIZATIONS	2-1 2-1 2-1 2-1
2.2 STRUCTURE OF QC/QA ORGANIZATION	2-2
2.3 RESPONSIBILITIES AND AUTHORITIES OF KEY PERSONNEL 2.3.1 Construction Manager's Quality Assurance Personnel 2.3.2 Contractor's Quality Control Personnel 2.3.2 Contractor's Quality Control Personnel 2.3.3.2 Contractor's Quality Control Personnel 2.3.3.3 Contractor's Quality Control Personnel 2.3.3 Contractor's Quality Cont	2-3
SECTION 3 SUBMITTALS	3-1
3.1 SUBMITTAL SCHEDULE	3-1
3.2 PROCESS, REVIEW AND ACCEPTANCE	3-1
3.3 STORAGE	3-3
SECTION 4 PERFORMANCE MONITORING REQUIREMENTS	4-1
4.1 OUALITY OF LIFE PERFORMANCE STANDARDS	4-1

TABLE OF CONTENTS (CONTINUED)

		Page
4.2	POLLUTION PREVENTION	
4.3	REPORTING	. 4-2
SECTI	ON 5 INSPECTION AND VERIFICATION ACTIVITIES	. 5-1
5.1	GENERAL CONSTRUCTION INSPECTION AND VERIFICATION REQUIREMENTS	. 5-4 . 5-6
5.2	CONSTRUCTION ACCEPTANCE CRITERIA	. 5-7
5.3	CONSTRUCTION AUDITS	. 5-7
5.4	COMPLIANCE WITH HANDLING, STORAGE, PACKAGING, PRESERVATION, AND DELIVERY REQUIREMENTS	. 5-8
5.5	MATERIAL IDENTIFICATION AND TRACEABILITY	. 5-8
SECTI	ON 6 CONSTRUCTION DEFICIENCIES	. 6-1
6.1	DEFICIENCY IDENTIFICATION	. 6-1
6.2	CONTRACTOR QC DEFICIENCY IDENTIFICATION AND CONTROL.	. 6-1
6.3	NON-CONFORMANCE REPORT	. 6-2
6.4	CONTRACTOR QC DEFICIENCY CORRECTION	. 6-2
6.5	PREVENTIVE ACTIONS	. 6-2
SECTI	ON 7 DOCUMENTATION	. 7-1
7.1	DAILY RECORD KEEPING	. 7-1
7.2	DAILY CONSTRUCTION REPORT	. 7-1
7 3	INSPECTION AND TESTING REPORT FORMS	7-2

TABLE OF CONTENTS (CONTINUED)

	Page
7.4 RECORD DRAWINGS	7-2 7-3
7.5 CONTROL OF QUALITY RECORDS	7-3
SECTION 8 EPA APPROVALS	8-1
8.1 REQUIRED SUBMITTALS	8-1
8.2 EPA APPROVAL	8-1
SECTION 9 FIELD CHANGES	9-1
9.1 CQAP CHANGES	9-1
9.2 QC CHANGES	9-1
SECTION 10 FINAL REPORTING	10-1
SECTION 11 REFERENCES	11-1
LIST OF TABLES	
Table 1.1 Organization of Phase 1 RA Work Plans	1-2
Table 5.1 Sample Inspection and Test Plan	5-2
LIST OF FIGURES	
Figure 2.1 Construction Quality Control/Quality Assurance Organization	2-7

TABLE OF CONTENTS (CONTINUED)

LIST OF ATTACHMENTS

ATTACHMENT 1 CQAP STAFFING LIST AND RESUMES

LIST OF APPENDICES

APPENDIX A SAMPLE QUALIFICATION TEST SCHEDULES

APPENDIX B SAMPLE INSPECTION SCHEDULES

APPENDIX C SAMPLE TESTING SCHEDULES

APPENDIX D TYPICAL CONSTRUCTION FORMS

ACRONYMS AND ABBREVIATIONS

BBL Blasland, Bouck and Lee, Inc.

CD consent decree

CAD computer-aided design
CM Construction Manager

CMP construction management plan

CPR Canadian Pacific Railway

CQA construction quality assurance

CQAO construction quality assurance officer

CQAP construction quality control / quality assurance plan

CQCP contractor quality control plan

EIT Engineer in Training

EPA United States Environmental Protection Agency

FDR final design report
FE senior field engineer
FI CM field inspector

FSWC Facility Site Work Construction (Contract 1 and Contract 2)

GE General Electric Company

GPS geosynchronous positioning system

HASP health and safety plan
HDR Engineering, Inc.
IFC issue for construction
MPA mass per unit area

NCR noncompliance report

NICET National Institute for Certification in Engineering Technologies

NYSDEC New York State Department of Environmental Conservation

O&M operation and maintenance

Parsons Engineering of New York, Inc.

PCBs polychlorinated biphenyls
PE Professional Engineer

Acronyms and Abbreviations (continued)

PEI Process Equipment Installation (Contract 3a)

PSCP performance standards compliance plan

QA quality assurance QC quality control

QCM quality control systems manager

QMP quality management plan

QMS quality management system

QoLPS quality of life performance standards

RA remedial action

RA CD remedial action consent decree

RA HASP remedial action health and safety plan

RAWP remedial action work plan

RD AOC Administrative Order on Consent for Hudson River Remedial Design and

Cost Recovery

RM river mile

ROD record of decision

Site Hudson River Sediment Remediation Site

SM Site Manager SOW scope of work

SWPPP stormwater pollution prevention plan

SPCCP spill prevention, control, and countermeasure plan

TID Thompson Island Dam

SECTION 1

INTRODUCTION

The United States Environmental Protection Agency (EPA) issued a Superfund Record of Decision (ROD) on February 1, 2002 (EPA, 2002) calling for, among other things, the dredging and disposal of certain sediments from the Upper Hudson River containing polychlorinated biphenyls (PCBs). On August 18, 2003, the General Electric Company (GE) and EPA entered into an Administrative Order on Consent for Hudson River Remedial Design and Cost Recovery (RD AOC) (Index No. CERCLA-02-2003- 2027) (EPA/GE, 2003), under which GE agreed to design the remedy outlined in the ROD.

On October 6, 2005, the Consent Decree (CD) for the remedial action (RA) in the Upper Hudson River (Civil Action 1:05-CV-1270) was filed in Federal Court. After an extensive public review and comment period, the court approved and entered the CD as a final judgment on November 2, 2006, when it went into effect (EPA/GE, 2005).

GE prepared the Phase 1 Final Design Report (FDR) (BBL, 2006) and submitted it to EPA on March 21, 2006. On May 31, 2006, EPA approved the portion of the FDR that included the facility site work construction (Contract 1) and rail yard construction (Contract 2). However, EPA has not yet approved the designs for the access road and the work support marina.

Included as Appendix B to the CD is the Statement of Work for Remedial Action and Operations, Maintenance and Monitoring (SOW) which sets forth a number of requirements for implementing the remedial action set forth in the ROD. Section 2.1.2 of the SOW requires that a Construction Quality Control / Quality Assurance Plan (CQAP) be provided to EPA for review and approval. This document is being submitted to satisfy that requirement.

1.1 PROJECT SETTING

The Upper Hudson River is defined as the section of river from the Fenimore Bridge in Hudson Falls to the Federal Dam at Troy, New York. The ROD calls for, among other things, a remedial action to remove and dispose of sediments from the Upper Hudson River. Sediments to be removed are defined based on the PCB mass per unit area (MPA) and surface concentration or characteristic criteria (EPA, 2002).

EPA defined three sections of the Upper Hudson River for the sediment remediation activities outlined in the 2002 ROD:

• River Section 1: Former location of Fort Edward Dam to Thompson Island Dam (TID) (from river mile [RM] 194.8 to RM 188.5; approximately 6.3 river miles);

- River Section 2: TID to Northumberland Dam (from RM 188.5 to RM 183.4; approximately 5.1 river miles); and
- River Section 3: Northumberland Dam to the Federal Dam at Troy (from RM 183.4 to RM 153.9; approximately 29.5 river miles).

The remedial action is to be conducted in two phases, designated Phase 1 and Phase 2. Phase 1 is defined as the first year of dredging and will be completed in a portion of River Section 1. Phase 1 also includes preparation of the land-based sediment processing facility. Phase 2 covers the remaining dredging in the three river sections.

1.2 PHASE 1 CONTRACTS DESCRIPTION

The project scope for Phase 1 activities will be conducted under at least seven separate contracts (excluding the rail transport and disposal contracts as well as agreements with the originating rail carrier for infrastructure improvements) and three separate Remedial Action Work Plans (RAWPs). The contracts and RAWPs are described below and summarized in Table 1-1. The table also includes the relationship of construction quality assurance (QA), quality control (QC) and health and safety to other Phase 1 activities.

Table 1-1. Organization of Phase 1 RA Work Plans

Phase 1 Contract Packages	Remedial Action Work Plans	Construction Quality Assurance Plans	Remedial Action Health and Safety Plan
Contract 1 – Facility Site Work Construction	RA Work Plan #1 Phase 1 Facility Site Work Construction	Construction Quality Control/Quality Assurance Plan	One umbrella RA Health and Safety Plan
Contract 2 – Rail Yard Construction			
Contract 3A – Processing Facility Construction	RA Work Plan #2 Phase 1 Processing Equipment Installation and Remaining Site Work		
Contract 3B – Processing Facility Operation	RA Work Plan #3 Phase 1 Dredging and Facility Operations	Dredging Construction Quality Control/Quality	
Contract 4 – Dredging Operations	7 1	Assurance Plan	
Contract 5 – Habitat Construction			
Contract 6 – Rail Yard Operations			

The activities to be performed under Contract 1 (Facility Site Work Construction) and Contract 2 (Rail Yard Construction) are presented in detail in Sections 2 through 7 of RAWP #1,

Remedial Action Work Plan for Phase 1 Facility Site Work Construction (Parsons, 2007). These activities include the following:

- Contract 1 Facility Site Work Construction includes general civil work, such as grading, placement and compaction of fill and paving. Other work activities include wharf area construction, access road construction, river mooring installation and construction of a support marina.
- Contract 2 Rail Yard Construction includes rail construction on the processing facility site property, and within the right-of-way of the commercial rail carrier, and rail yard facilities work.

The activities to be performed under Contract 3A – Processing Equipment Installation will be described in RAWP #2, *Remedial Action Work Plan for Phase 1 Processing Equipment Installation and Remaining Site Work.* RAWP #2 covers the remaining site work, such as processing facility buildings, and the installation of process equipment, piping, electrical, instrumentation, communications, and the commissioning of the systems.

The scope of work under Contract 3B, Contract 4, Contract 5, and Contract 6 will be addressed in RAWP #3, *Remedial Action Work Plan – Phase 1 Dredging and Processing Facility Operations*. Briefly, RAWP #3 covers the following:

- Contract 3B Processing Facility Operations, including barge offloading, coarse
 material separation, sediment dewatering, water treatment (process and stormwater),
 stormwater management, and staging area management and maintenance. In the off
 season (when the Champlain Canal is closed), the contractor will winterize the
 processing facility and operate and maintain the stormwater collection and treatment
 system.
- Contract 4 Dredging Operations, including resuspension containment system installation, debris removal, the performance of inventory and residual dredging operations and the transport of loaded sediment barges to the off-loading wharf at the processing facility. After dredging is completed in an area, the contractor will place appropriate backfill, cap, or shoreline stabilization structures.
- Contract 5 Habitat Construction, including the supply and planting of subaquatic vegetation in certain dredged areas pursuant to habitat reconstruction plans.
- Contract 6 Rail Yard Operations, including all activities required to operate and maintain the rail yard. This primarily will involve the loading of debris, coarse material and dewatered sediment into empty rail cars, setting up of outbound loaded trains, and receiving of inbound empty trains.

1.3 QUALITY PROGRAM OVERVIEW

GE's approach to management of the quality of the RA implementation includes a combination of quality control by the contractor and quality assurance by the Construction

Manager. The CQAP details the systems and controls that GE has put in place so that the quality of the project will meet the requirements specified in the Phase 1 FDR. GE provides definition and overall management of the quality approach to be followed by its contractors and consultants. The quality of the RA implementation will be ensured through an integrated system of quality assurance performed by the Construction Manager and quality control provided by the contractors. GE's Construction Manager is responsible for the day-to-day coordination of quality assurance and quality control measures in the field.

This Construction Quality Control/Quality Assurance Plan (CQAP) is a companion document to RAWP #1 and RAWP #2. It establishes:

- project procedures and general responsibilities for the quality assurance and quality control (QC/QA) program; and
- protocols to ensure that the Phase 1 Facility Site Work Construction (FSWC) and Process Equipment Installation (PEI) will be executed in accordance with the relevant portions of the Phase 1 FDR.

This CQAP has been developed in accordance with Section 2.1.2 of the SOW.

The contractors are responsible for constructing the work in accordance with the plans and specifications. Each contractor is also responsible for controlling the quality of its work to meet contract plans, specifications, and related requirements. The contractor's QC is the systematic implementation of a program of inspections, tests, and production controls to attain the required standards of quality and to preclude problems resulting from noncompliance. Pursuant to Technical Specification Section 01400 Quality Requirements, each contractor will establish an independent QC program and write a Contractor Quality Control Plan (CQCP). The CQCP must provide for tests and inspections pursuant to various technical specifications. It will define procedures to ensure that activities affecting quality are properly documented and accomplished in accordance with contract documents; written instructions; and industry standards, codes and procedures. Furthermore, the CQCP will define methods for ensuring that activities affecting quality will be accomplished under controlled conditions.

Independently of the contractors, the construction manager (CM) will provide QA through daily monitoring and scheduled inspections to verify the effectiveness of the contractor's QC program and assure that the quality and contract requirements are met by the contractors. The CM assures that the contractor's QC is working effectively and that the resultant construction complies with the quality requirements established by the contract.

The objectives of this CQAP are to:

• Describe the quality program and organization to be implemented so that the project is constructed in accordance with the contract requirements and industry standards;

- Describe guidelines for inspection and documentation of construction activities;
- Provide reasonable assurance that the completed work will meet or exceed the requirements of the construction drawings and specifications; and
- Describe how any unexpected changes or conditions that could affect the construction quality will be detected, documented, and addressed during construction.

1.4 QUALITY MANAGEMENT PLAN

Parsons Engineering of New York, Inc. (Parsons) has been retained to provide construction management services for this project. As GE's managing contractor, Parsons will carry out work on this project in accordance with the *Parsons Quality Management Plan (QMP)* (Parsons, 2005), which was submitted to EPA on November 1, 2005.

1.5 CQAP ORGANIZATION

This CQAP is organized into eleven sections.

- **Section 1 Introduction:** describes the project setting, the Phase 1 contracts and related RAWPs, and the CQAP quality program overview.
- Section 2 Project QC/QA Organization: presents the organizations and key personnel involved in the construction of the RA, their responsibilities and authorities, the structure of the QC/QA organization and the minimum training and experience of the Construction Quality Assurance Officer (CQAO) and personnel.
- **Section 3 Submittals:** presents the procedures for processing submittals from Phase 1 contractors and vendors.
- **Section 4 Performance Monitoring Requirements**: addresses QC/QA for performance monitoring requirements applicable to Phase 1 FSWC and PEI.
- Section 5 Inspection and Verification Activities: provides procedures for tracking construction inspection and verification activities for the contract, construction acceptance criteria, and construction audits.
- **Section 6 Construction Deficiencies:** describes the procedures for tracking construction deficiencies from identification through acceptable corrective action.
- **Section 7 Documentation:** describes the procedures for the project documents that will be managed through a combination of a secure document filing and storage system and computerized Document Tracking System.
- **Section 8 EPA Approvals:** describes EPA approvals applicable to the Phase 1 FSWC and PEI QC/QA.
- **Section 9 Field Changes:** describes handling of quality plan changes to assure QC/QA objectives are met.

- **Section 10 Final Reporting:** describes the QC/QA documentation for Phase 1 FSWC and PEI to be submitted to EPA in the Phase 1 Construction Completion Report.
- **Section 11 References:** provides bibliographic references to key documents referred to in the body of the plan.

SECTION 2

PROJECT QC/QA ORGANIZATION

This section presents the responsibilities and authorities of organizations and key personnel involved in the construction of the RA, the structure of the QC/QA organization, the minimum training and experience of the QC/QA personnel, and the QC/QA training given to all onsite workers.

2.1 RESPONSIBILITIES AND AUTHORITIES OF ORGANIZATIONS

The organizations involved in the Phase 1 FSWC and PEI and their QC/QA roles and responsibilities are as follows.

2.1.1 Environmental Protection Agency

EPA is the lead agency responsible for observing and monitoring the progress of the Phase 1 FSWC and PEI in accordance with the CD. As such, EPA exercises approval authority for this CQAP.

2.1.2 General Electric Company

GE is responsible for implementing the RA in accordance with the CD and for ensuring that its contractors and subcontractors perform RA construction in accordance with the CD.

The CQAP details the systems GE has put in place in order that its responsibilities to quality are met. GE is responsible for verifying that the CM it has retained effectively implements and manages the systems detailed in the CQAP. GE is also responsible for formal communications with and submittals to EPA.

2.1.3 Engineer of Record

The Engineer of Record is an independent, duly qualified, licensed design professional, retained directly by GE to provide design and engineering services in connection with the project. This definition includes all subcontractors to the Engineer of Record.

Blasland, Bouck and Lee, Inc. (BBL) is the Engineer of Record for Phase 1 except for the rail yard. HDR Engineering, Inc. (HDR) is the Engineer of Record for the rail yard. BBL and HDR provide submittal review and resolution of design issues as they arise during construction.

2.1.4 Construction Manager

The CM is a duly qualified entity retained by GE to provide professional construction management and related services in connection with the project. The CM is responsible for implementation of this CQAP. The CM will manage construction contractors on behalf of GE

and serve as the primary point of contact with the contractors for all communications to and from the contractors. The CM will provide Quality Assurance and monitor the day-by-day construction quality control activities performed by construction contractors to verify compliance with the contract plans and specifications. The CM will also manage, coordinate, and administer all QC/QA activities and requirements, including those of subcontractors to the CM. Additionally, the CM may be assigned management of any third party QA inspection and testing firms retained by GE.

2.1.5 Construction Contractors

The construction contractors are retained by GE to provide the labor, materials and equipment required to construct the project in accordance with the contract documents. Construction contractors are responsible for the quality control of their constructed work product as well as the necessary inspections and tests required to ensure that their work complies with the contract documents. They exercise authority over their workforce, including QC personnel and their third-party QC support services.

Pursuant to Specifications Section 01450, each contractor will submit a QC organization chart developed to show all QC personnel and how these personnel integrate with other management, production and construction functions and personnel. All QC staff members are subject to acceptance by GE. The requirements for the QC organization include a QC Systems Manager and a sufficient number of additional qualified personnel to ensure contract compliance. The contractor is to provide a QC organization that is represented on the site at all times during progress of the work and with authority to take any action necessary to ensure compliance with the contract.

2.2 STRUCTURE OF QC/QA ORGANIZATION

The QC and QA functions of the project organizations are functionally integrated although contractually separate. Figure 2.1 shows the functional structure of the project QC/QA team.

2.3 RESPONSIBILITIES AND AUTHORITIES OF KEY PERSONNEL

Key personnel involved in the Phase 1 FSWC and PEI and their QC/QA roles and responsibilities are described below in Section 2.3.1 and Section 2.3.2. Pursuant to the CD statement of work, names of QC/QA personnel assigned CQAP functions are to be communicated to EPA; these personnel are the CQAO and CM Field Inspectors. Since personnel assignments are subject to change over time, the CM will maintain a CQAP Staffing List of CQAP personnel assignments including each person's role and organization. This CQAP Staffing List is initially provided in Attachment 1 together with resumes of current CQAP personnel. When personnel changes occur, GE will provide an updated Attachment 1 to EPA.

2.3.1 Construction Manager's Quality Assurance Personnel

Construction Manager

The Construction Manager (CM) is the primary point of contact for GE on all construction management issues. The CM is responsible for the overall management of activities related to the construction program, including the implementation of the CQAP and the health and safety program. As such, the CM will work directly with GE to exercise approval authority over contractor submittals including the CQCP. The CQCP must include the names and qualifications of contractor's QC personnel pursuant to Section 2.3.2 below.

Site Manager

The Site Manager (SM) monitors and works with GE to approve each contractor's quality, and progress submittals to ensure that the project is meeting the contract requirements. The SM will manage the field implementation of the CQAP at the project sites under control of the senior field engineer (FE) and the Construction QA Officer.

Construction Quality Assurance Officer

The CQAO is a full-time employee of the CM. The CQAO should have a minimum of five years of experience in related construction and prior QA experience on a project of comparable size and scope to this project. Additional qualifications for the CQAO include one or more of the following requirements:

- P.E. with one year of related construction experience acceptable to GE.
- Engineer in Training (EIT) with two years of related construction experience acceptable to GE.
- Three years of related experience acceptable to GE with a Bachelor of Science Degree in civil engineering, civil engineering technology, or construction.
- Construction materials technician certified at Level III by National Institute for Certification in Engineering Technologies (NICET).

The CQAO reports directly to the CM. The CQAO will have full authority delegated by the CM and GE to institute actions necessary for the successful implementation of the QC/QA program to ensure compliance with the contract plans and technical specifications (including stop-work authority). The CQAO is assigned to the project full time.

The CQAO works with GE to administer and implement the CQAP. This includes controlling this CQAP, making revisions as necessary, and implementing systematic actions to ensure compliance with the plan. The CQAO coordinates activities with the SM to ensure that the FE, inspection staff, third party inspection and testing firms as well as contractor QC staff carry out the requirements of the CQAP.

The CQAO is supported by Parsons' QA Services. Parsons QA staff will provide expertise, on an as-needed or as-requested basis, in the investigation and handling of significant or unique quality issues.

The CQAO tracks and reports non-conformances to the CM, SM, and after notification to the CM, to contractor management and contractor QC staff. The CQAO also has full authority to obtain direct access to contractor QC files. Other CQAO responsibilities include:

- Reviewing contractor QC reports, tests, and inspection results;
- Facilitating the implementation of the four-phase inspection program and participating in the required inspections; and
- Ensuring that QA personnel conducting inspections are adequately trained and understand assignment limits and time frames.

Senior Field Engineer

The Senior Field Engineer (FE) administers the contract requirements, including the CQCP submittals by contractors, and assures that each contractor consistently conforms to its approved CQCP. The FE oversees inspection efforts, provides technical advice, and coordinates support from engineering support, administration, inspection services, safety, and other team members.

The FE coordinates resolution of unsatisfactory work items with contractors through final acceptance. The FE assures open noncompliance report (NCR) items are completed and accepted in a timely fashion. Acting in concert with GE, the SM and CQAO, the FE has the authority to require changes to the contractor's QC organization and plan as required to address apparent trends, to mitigate future NCRs and to obtain the quality specified in the contract documents.

The FE reviews QC and QA testing documentation with contractors, engineers, and inspectors. The FE also reviews plans and specifications for assigned projects and estimates the type and number of QA tests that should be accomplished for each specification section. The FE meets with third-party testing and inspection firms to review test requirements and coordinate testing and inspection services.

Field Inspectors

CM Field Inspectors (FIs) are responsible to the FE and support the FE's administration of the construction contracts. The FIs will hold a bachelors degree in engineering or construction and have three years experience in the type of work being performed on this project, or will have at least five years of related experience and will hold the construction materials technician certified at Level III by the NICET. Certification at an equivalent level by a state or nationally recognized organization will be acceptable in lieu of NICET certification. For inspection of the NY Route 196 intersection construction, QA inspectors must meet NICET Level II or higher

certification in highway construction. Additional experience and training may be substituted for educational requirements, subject to GE's approval.

The FIs will monitor the day-to-day activities of the contractor. This includes ensuring that contractors comply with the plans and specifications, applicable building codes, good workmanship, and the QC requirements of the contract. As part of this effort, FIs will:

- conduct independent inspections to verify the quality of the work;
- participate in contractor four phase inspections;
- review test and inspection reports; and
- ensure that the required documentation is submitted.

The FIs must be alert to detecting, recording, and reporting any deviation from the contract documents, including calling any deficient item to the attention of the FE, the contractor's superintendent, and/or other representative. The FIs must keep accurate and detailed records of the contractor's performance and progress, delivery of materials, and other pertinent matters, including the daily inspection report.

2.3.2 Contractor's Quality Control Personnel

QC Systems Manager

The QC Systems Manager (QCM) is a full-time employee of the contractor, or a consultant engaged by the contractor. The QCM should have a minimum of five years of experience in related construction and prior QC experience on a project of comparable size and scope to the contractor's scope of work on this project. Additional qualifications for the QCM include at least one of the following requirements:

- PE with one year of related construction experience acceptable to the CM.
- EIT with two years of related construction experience acceptable to the CM.
- An individual with three years of related experience acceptable to the CM, with a Bachelor of Science Degree in civil engineering, civil engineering technology, or construction.
- Construction materials technician certified at Level III by the NICET.

The QCM will have full authority to institute any and all actions necessary for the successful implementation of the QC program to ensure compliance with the contract plans and technical specifications. The QCM shall report directly to a responsible officer of the construction contractor. The QCM is assigned to this project full time.


QC Technicians

The contractor QC Technicians perform the following functions:

- Inspect all materials, construction, plant, and equipment for conformance with the technical specifications; and
- Perform all QC tests as required by the technical specifications.

Contractor QC Technicians will be engineers, engineering technicians, or experienced craftsmen with qualifications in the appropriate field equivalent to NICET Level II or higher construction materials technician, and will have a minimum of two years of experience in their area of expertise. For inspection of the NY Route 196 intersection construction, QC inspectors must meet NICET Level II or higher certification in highway construction. Certification at an equivalent level by a state or nationally recognized organization will be acceptable in lieu of NICET certification. Additional experience and training may be substituted for educational requirements, subject to GE's approval.

Figure 2.1
Construction Quality Control/Quality Assurance Organization



Typical for all construction contracts

LEGEND

Direct communication and Coordination Related to Construction QC/QA Plan

Direct communication and Coordination Related to Technical Issues and Contract Conformance

Administrative & Functional Interface

CM Organization

Contractor Organization

3rd. Party Surveyor & Testing & Lab Services

SECTION 3

SUBMITTALS

This section describes the procedures for CM processing of submittals from contractors. The CM will administer and control the processing of contractor submittals. After being reviewed for completeness, submittal documents will be transmitted to the relevant project staff for review and verification for compliance with contract requirements. The submittal's disposition will be noted on the submittal, which will be signed, dated and returned to the contractor. If required, the contractor will revise the submittal, incorporating the comments and will resubmit it for review and verification for compliance. Submittals will be logged and copies will be retained in the project files.

3.1 SUBMITTAL SCHEDULE

The contractor will submit and maintain a submittal schedule. The CM will review and after consulting GE will approve the submittal schedule. The schedule will be initially submitted within 14 days after the award of the contract and then monthly with the monthly baseline schedule updates. The CM shall work with the contractor to prioritize and sequence submittals so that the most critical submittals are received and processed first. The submittal schedule will become the baseline against which receipt of all required submittals will be compared. The approved submittal schedule will be forwarded to the Engineer of Record for resource availability planning.

3.2 PROCESS, REVIEW AND ACCEPTANCE

Submittals will be managed as follows:

- 1. Contractors will number and certify the completeness of all submittals before submitting to the CM;
- 2. Contractors must also complete submittal transmittal forms and submit six paper copies and one electronic copy of all required submittals to the CM's document manager (the submittal transmittal form will always accompany each submittal package to and from the contractor, the CM and the Engineer of Record);
- 3. Upon receiving the submittal the CM will log the submittal and provide a review to ascertain whether the package is complete. If the submittal is incomplete the submittal will be returned to the contractor.
- 4. The original submittal transmittal and all copied attachments will be logged into the document tracking system. The CM will then forward submittals to the appropriate reviewers.

- 5. If the CM provides a submittal to the Engineer of Record for review, they will review it for general conformance with contract design documents, will coordinate concurrent discipline reviews within the design team, will coordinate concurrent reviews by owner and other entities, and consolidate responses into a single coordinated action.
- 6. After reviewing the submittal the Engineer of Record (or other designated reviewer) makes the appropriate notations and action taken on the submitted documents and returns the submittal to the CM.
- 7. The CM will return a minimum of one copy of the submittal to the contractor with an original stamp of the action required.
- 8. The six actions that may be taken for each submittal are:
 - Approved Submittal meets contract requirements. No additional copies will be required of the contractor.
 - Approved As Noted Submittal meets contract requirements with minor corrections noted. Re-submittal is not required. Contractor must incorporate the required corrections into the work in the field. No additional copies will be required of the contractor.
 - Revise and Resubmit Submittal has some selected areas that do not meet requirements. These areas can be revised to meet requirements, and the entire submittal must be re-submitted for review and approval. No work will begin in the field until the revised submittal has been approved.
 - Rejected Submittal is inadequate and does not meet contract requirements.
 Revise the complete submittal and resubmit for approval. No work will begin in the field until the revised submittal has been approved.
 - For Information Only Submitted for information only; no response action required
 - Received, No Action Taken Receipt of submittal is noted; no further action required.
- 9. When a submittal is to be revised and resubmitted, the contractor will revise the submittal and indicate this revision by incrementing the revision number. The contractor's submittal process will then be repeated.

The CM is responsible for tracking the submittal package during the entire review process and advising all concerned of any schedule impacts to ensure that the review process timeframe is adhered to. The CM will retain copies of all submittal documents and revisions and ensure that an accurate file is available for ready retrieval during the life of the project. The CM will maintain all submittal files. These files will be filed by numeric sequence. Each submittal file will contain a complete submittal copy of the submittal before and after the review process.

3.3 STORAGE

The CM will maintain all submittal files via a combination of a secure document filing and storage system, and a computerized document tracking system.

SECTION 4

PERFORMANCE MONITORING REQUIREMENTS

The performance monitoring requirements applicable to Phase 1 FSWC and PEI consist of the Quality of Life Performance Standards (QoLPS) and the Stormwater Pollution Prevention Plan (SWPPP) requirements. The Contract Technical Specifications impose these requirements upon the FSWC and PEI contractors and require specific plans for contractor compliance and related work-area monitoring. The CM will perform QA oversight of contractor compliance and related work-area monitoring pursuant to the submitted plans.

4.1 QUALITY OF LIFE PERFORMANCE STANDARDS

Construction activities will be performed in accordance with the relevant portions of the Phase 1 FDR (BBL, 2006) that address the QoLPS established by EPA for Phase 1 of the Remedial Action in the Upper Hudson River. Those standards address air quality, odor, noise, lighting, and navigation. The portions of the air quality standard relating to polychlorinated biphenyls (PCBs) and to the National Ambient Air Quality Standards (NAAQS) do not apply to the FSWC and PEI activities, although the portion of that standard relating to opacity does.

RAWP #1 includes a QoLPS Field Sampling Plan (FSP) - Phase 1 FSWC, which details the QoLPS compliance monitoring activities that will be undertaken during the FSWC to assess and verify achievement of the applicable QoLPS for the FSWC.

During construction of the processing facility and rail yard, the contractors will comply with the performance and monitoring requirements established by the following Technical Specification Sections:

- 01140 Work Restrictions
- 02371- Dust, Soil Erosion, and Sediment Control
- 02935 Lighting from Facility Site Work Construction
- 02930 Noise from Facility Site Work Construction

RAWP #1 includes contractor work plans for meeting these requirements. Please refer to RAWP #1, the QoLPS FSP, and the referenced specifications for more detail on these requirements, the underlying standards, and the monitoring activities that will be performed to verify compliance.

4.2 POLLUTION PREVENTION

During construction of the facility site work and rail yard, the contractors will comply with the pollution prevention performance and monitoring requirements established by the technical specifications. These requirements are summarized below.

4.2.1 Stormwater Pollution Prevention and Dust Control

Contractors will comply with the performance and monitoring requirements established by Technical Specification Section 02371 – Dust, Soil Erosion & Sedimentation Control. RAWP #1 and RAWP #2 call for contract-specific SWPPPs in accordance with Specification 01460. Please refer to the referenced RAWPs and Specifications for more detail on these requirements and the underlying standards.

4.3 REPORTING

QoLPS monitoring data obtained by the CM during the FSWC and PEI work will be included in the monthly progress report under the CD, as described in the RAWP #1 QoLPS FSP. Any exceedance will be reported as described in the RAWP #1 QoLPS FSP.

SECTION 5

INSPECTION AND VERIFICATION ACTIVITIES

The contractor QC control, verification, and acceptance testing plans set out the QC inspections and testing for implementation of each technical specification applicable to the contractor's scope of work. The plans will cover the type, test standard, frequency, control requirements, and assigned responsibility for inspections and tests. The CM will review and approve these plans as part of the contractor CQCP submittals.

After being approved by the CM the contractor CQCPs are available upon request for informational purposes only.

Ongoing QA monitoring and oversight of contractor QC inspections and testing will be performed by the CM. In this manner, the inspections and tests required to measure compliance with the relevant portions of the Phase 1 Final Design Report for Contracts 1, 2 and 3A are established and carried out.

5.1 GENERAL CONSTRUCTION INSPECTION AND VERIFICATION REQUIREMENTS

Contractors shall perform the inspections and tests as prescribed in the technical specifications for Contracts 1, 2, and 3A.

QA inspection and testing will be used to verify the adequacy and effectiveness of the contractor QC program. The QA inspection and testing frequency will be at the discretion of the CQAO based on results of QC tests, evaluation of daily reports, audits of the QC program and verification testing conducted by the CM and owner's third party testing firm. Should information become available that indicates a potential problem, the CQAO will review in detail all pertinent information and order additional verification testing if necessary.

Contractor QC control, verification, and acceptance testing plans set out the contractor's specific QC testing and inspection pursuant to Specification 01450 1.03 B and the relevant design specification. Table 5.1 summarizes the content of such an inspection and testing plan applicable to FSWC. Appendices A, B, and C provide supporting detail for Table 5.1. QA oversight of the contractor's QC is also indicated on Table 5.1. Further discussion follows the example. [Note: the example below and Appendices A, B, C are for illustration only and are not intended to replace or modify contract specifications that will form the basis of actual CQCP submittals by contractors.]

Example: Inspection and Testing Plan

Materials qualification testing will be done prior to construction to verify that the materials comply with requirements of the specifications. The contractor will obtain representative samples of the materials designated as the proposed source of the materials. Test samples will be sent by the contractor to the Testing Laboratory. The Testing Laboratory will report all test results for determination of material meeting the acceptance criteria. For soils, sampling and analysis will be performed by the contractor on the onsite borrow material source.

The CQAO or designee will periodically inspect material being used. If determined that the characteristics of the material being used differ from the material initially tested, the CQAO designees will direct the contractor to repeat the qualification testing. If the new material qualification test results meet the criteria of the technical specification as determined by the Engineer of Record, the new materials may be used for the work; otherwise, previously approved materials must be used or other acceptable materials must be sampled and tested as noted above prior to incorporating into the work. Inspection and testing is summarized in Table 5.1

Table 5-1 – Typical Control, Verification and Acceptance Testing Plan

Specifications		Quality Control		Responsibility		Control	
Item	Spec. ref.	Item description	Test type	Test standard	Contractor (QC)	CM (QA)	requirements
1	02201, ref. 2.01	Support excavation Wood sheeting & Bracing	Stress Grade, Fiber stress of 1,200 PSI	ASTM A328 with minimum thickness of 3/8" OHSA Subpart P, excavation section 1926.652©	Manufacture's certification data report.	Verification by Eng. Of record approval	Permissible deviation by Engineer of Record only.
2	02201, ref 2.01-C	General fill material	Each approved source, Density, gradation and moisture density relationship per 1000 cubic yard, stockpile or inplace source.	ASTM D2487, D698, D1556 & D2922	Contractor's testing laboratory	7% - 10% verification test	Permissible deviation by Engineer of Record only.
3	02201, ref. 3.08	Backfilling Compaction & Density Control	Moisture	ASTM D698, Method D	Contractor's testing laboratory	7% - 10% verification test	N/A

	Specifications		Quality	Quality Control Responsibility		Quality Control		Control
Item	Spec. ref.	Item description	Test type	Test standard	Contractor (QC)	CM (QA)	requirements	
а	02201, ref. 3.08-2-b; 02203, ref. 3.01	Backfilling Compaction & Density Control	95% of Max dry density for structure, driveways, roods and sidewalk. 90% for other areas.	Method of ASTM D 1556 or ASTM D2922	Contractor's testing laboratory	7% - 10% verification test	N/A	
b	02204, ref. 3.02	Trenching, backfilling & compacting	95% of Max dry density	ASTM D698	Contractor's testing laboratory	7% - 10% verification test	N/A	
4	02205, ref. 1.03 & 1.04-6	Select fill/ Non- expansive soils	Satisfactory material with plasticity index equal to or less than 12	ASTM D 4318	Contractor's testing laboratory	7% - 10% verification test	N/A	
5	Spec. 02205, ref. 2.01 B	Select fill/Coarse aggregate (Grain- size Distribution)	1 per stockpile and source change	ASTM D 422 or C136, size No. 6	Contractor's testing laboratory	7% - 10% verification test	N/A	
6	Spec. 02205, ref. 2.01 B	Select fill/ Fine Aggregate (Grain- Size Distribution)	1 per stockpile and source change	ASTM C136; C33 and as required by NYSDOT Spec. 703.02, size no. 56 or 67	Contractor's testing laboratory	7% - 10% verification test	N/A	
7	02207, ref. 1.02 & 3.01	Restoration of surfaces/ Asphalt temporary paving	Asphalt concrete Binder plant mix 2" compacted thick	NYSDOT Maintenance 15.403.2001	Provide Mix design for all material to be incorporated in the restoration	verification plant report	N/A	
а	02207, ref. 1.02 & 3.01	Restoration of surfaces/ Asphalt permanent paving	Asphalt concrete Binder plant mix 4" compacted thick	NYSDOT Standard Specifications	Provide Mix design for all material to be incorporated in the restoration	verification plant report	N/A	
8	02211, ref. 3.01	Tests of all hydraulic structures non-pressure piping	24-hour test, no visible sign of leakage on the exterior surface and when the water surface does not drop	ASTM C-828	Results of all leakage tests shall submit to CM within 2 working days of test completion.	All tests shall be witnessed by the CM	Refer to the table in section 3.03- D for allowable leakage for non- pressure piping.	
а	02211, ref. 3.02-B	Tests on pressure piping	Pressure test 150 PSSI for period of 2 hours.	ASTM C-828	Results of all leakage tests shall submit to CM within 2 working days of test completion.	All tests shall be witnessed by the CM	N/A	

Specifications		Quality Control		Responsibility		Control	
Item	Spec. ref.	Item description	Test type	Test standard	Contractor (QC)	CM (QA)	requirements
b	02211, ref. 3.02-C	Leakage test for pressure piping	Rate of leakage has stabilized for 3 consecutive 15 minutes intervals	ASTM C-828	Results of all leakage tests shall submit to CM within 2 working days of test completion.	All tests shall be witnessed by the CM	Refer to the table in section 3.02- 4, 5 & 6 for allowable leakage for non-pressure piping.
С	02211, ref. 3.04	Manhole & catch Basin leakage testing	Leakage does not exceed one gallon per vertical foot of depth 24 hours.	ASTM C-828	Results of all leakage tests shall submit to CM within 2 working days of test completion.	All tests shall be witnessed by the CM	Any leaks detected shall be permanently stopped.

5.1.1 Inspections

The contractor shall establish a program for inspection of activities affecting quality and shall cover all construction site and laboratory operations, including both onsite and offsite operations. Inspections shall be performed to verify compliance with documented instructions, drawings, procedures, and specifications as required by the contract. All inspections shall be documented by the contractor as required by Specification Section 01450 3.05.

A four-phase inspection program shall be followed for each definable feature of the work. The four phases of inspection are:

1. Preparatory Inspection

The contractor and the CM perform preparatory inspections prior to beginning any work on any definable feature of the work.

- Ensure that preparatory inspections include a review of contract requirements.
- Ensure that all materials and /or equipment have been tested, submitted, and approved.
- Ensure that provisions have been made to provide required testing.
- Examine work area to ascertain that all preliminary work has been completed.
- Examine materials, equipment, and samples to ensure that they conform to approved shop drawings or submittal data, that all materials and/or equipment are on hand, and that all monitoring and measuring equipment is properly calibrated and in proper working condition.
- Record preparatory inspections in the contractor's QC documentation as required by Specification 01450 Section 3.05.

2. Initial Inspection

The contractor and the CM perform an initial inspection as soon as a representative portion of the particular feature of work has been accomplished.

- Examine the quality of workmanship.
- Review control testing for compliance with contract requirements.
- Review dimensional aspects of the work.
- Record initial inspections in the contractor's QC documentation as required by Specification 01450 Section 3.05.

3. Follow-Up Inspection

The contractor and the CM perform follow-up inspections daily.

- Ensure continuing compliance with Contract requirements.
- Ensure continuing compliance with control testing until completion of particular feature of work.
- Contractor CQM records follow-up inspection in daily QC reports.
- The CM inspection staff records follow-up inspections in their daily inspection report.
- Conduct final follow-up inspections and correct test deficiencies prior to the addition of new features of work.

4. Completion Inspection

The contractor and CM perform a completion inspection of the work.

- Develop a "punch list" of items that do not conform to the approved plans and specifications.
- Include the punch list in the construction QC documentation. As required by Specification 01450, Section 3.05, include the estimated date by which the deficiencies will be corrected.
- Perform a second completion inspection after punch list items have been completed and the CM has been notified by the contractor.

The daily inspection reports shall identify inspections conducted, results of inspections, location and nature of defects found, causes for rejection, and remedial or corrective action taken or proposed.

Additional QA inspections may include inspection of third-party lab testing facilities, fabrication facilities, and suppliers. Other inspections outside of the four-phase program described above will be ordered or performed by the CM to verify compliance with building

code and standards of New York State. These inspections shall be performed and conducted at various points of construction that would typically require code compliance inspections.

When deficiencies are discovered during the four-phase or other inspection processes, focused inspection shall be considered by the CQAO. When material, performed work, or installation is found on the basis of focused inspections to be deficient and/or does not meet the project specifications, the CQAO will assure deficiency correction is implemented, as discussed in Section 6.

5.1.2 QC Testing

As required by the contract specifications, the contractor shall establish a test program to ensure that all required testing is properly identified, planned, documented and performed under controlled and suitable environmental conditions, including cleanliness. Testing shall be performed in accordance with written test procedures in the CQCP. Such test procedures shall incorporate or reference the requirements as contained in the contract technical specifications, codes, and industry standards. Per the CQCP, the contractor shall submit the test procedures to the CQAO for review and acceptance prior to their implementation.

The contractor shall be responsible for establishing a system of daily test reports that will record all QC test results. Test results from each day's work period shall be submitted to the CQAO prior to the start of the next day's work period. When required by the technical specifications, the contractor shall maintain statistical QC charts. The contractor's responsible technician and the QCM shall sign the daily test reports. CQAO will review test results on a daily basis and identify any non-conforming test results for discussion with the contractor regarding potential corrective action.

5.1.3 QA Testing

The CQAO will be responsible for the QA materials sampling and testing program. QA testing is provided for the verification of the adequacy and effectiveness of the contractor's QC testing. QA testing is performed by the CQAO and is independent of and in addition to QC testing performed by contractors. QA testing may be performed on a pre-established schedule or as directed by the CQAO.

QA testing will be performed by or under supervision of the QA staff to validate the contractor's QC sampling and testing. Such testing may be performed by third party testing services. The typical test frequency will be one (1) QA test for every ten (10) to fifteen (15) of the construction contractor's QC tests. More frequent testing during initial startup may be necessary to verify the process is under control and complies with the technical specifications of the construction contracts. In lieu of performing independent tests the CQAO may choose to witness QC testing or conduct tests on split samples from QC testing. When QA and QC test results do not compare or have wide variances, additional testing may be needed to validate the results. Additional tests to be performed by Field Inspectors or the third party testing services will be at the direction of the CQAO. The need for QA testing shall be based on the following considerations:

- Importance of the item as to its reliability, etc;
- Need to perform quality checks for fabrication sequences not available for inspection at completion; and
- Deficiencies are discovered.

QA testing shall be performed in accordance with the following:

- The CQAO shall develop a weekly quality test and inspection schedule using the construction activity forecast as a guide. The schedule shall:
 - Identify the QA test activities.
 - Identify the hold points
- The weekly quality test schedule shall be distributed to the CM and CM field staff.
- The contractor shall be provided a one-day advance notice of impending hold points.

Field Inspectors conducting the quality tests and inspections shall complete the Daily Construction Report included in Appendix D. The Daily Construction Report shall be distributed to the CQAO, FE, CM Site Manager, GE managers, contractor PM and/or QC Systems Manager. The CQAO will review QA tests and maintain files for all field QA documentation,

5.2 CONSTRUCTION ACCEPTANCE CRITERIA

Construction acceptance criteria for materials qualifications, inspection, and testing are established by technical specifications as illustrated in the example QC tables included in Appendices A (materials qualifications), B (inspection), and C (testing). Criteria for materials and equipment have been set by the Engineer of Record in accordance with the applicable codes and standards, and by manufacturers' recommendations. Contractor submittals are to document conformance with acceptance criteria as detailed in their CQCP (control, verification, and acceptance testing plan).

5.3 CONSTRUCTION AUDITS

The contractor shall establish and document an auditing system to verify their (or their sub contractor's) implementation of and conformance to the CQCP and contract technical specification requirements. The auditing system shall be used to make a determination regarding the effectiveness of the QC system.

The contractor's auditing shall be planned, performed and documented in accordance with written instructions, procedures or checks to be included in the CQCP. The audit scope, frequency and methods shall be defined in the CQCP. Audits shall be performed by qualified and properly trained personnel who are familiar with the QC system, auditing procedures and techniques. Selection of auditors and the conduct of audits shall ensure the objectivity and

impartiality of the audit process. Auditors shall not audit their own work. The auditing system shall cover all the quality-affecting activities for construction, as well as laboratories and shall be applicable to the onsite and offsite locations, including all subcontractors. The results of the audits shall be documented and reported to the CM. All non-conformance conditions identified during the audit shall be re-audited to verify the corrective actions taken by the appropriate organization were effective.

5.4 COMPLIANCE WITH HANDLING, STORAGE, PACKAGING, PRESERVATION, AND DELIVERY REQUIREMENTS

CM field staff will inspect the construction contractor's activities to ensure technical compliance in identification, handling, storage, packaging, preservation, and delivery of materials, parts, assemblies, and end products. Related quality records and documents will be maintained and controlled in accordance with the procedures provided in Section 7 of this CQAP.

5.5 MATERIAL IDENTIFICATION AND TRACEABILITY

CM field staff will monitor the construction contractor to ensure that identification and traceability requirements are met. Products and materials shall be traced from receipt through all project stages to installation. Documentation such as project control checklists, material receipts, material tracking forms, procedures, sample and test documentation, and reports will ensure that the applicable material item traceability is maintained. Project specifications and/or procedures define product identification and traceability requirements, which generally include the following:

- Materials or equipment intended for use in construction are identified and segregated until inspection confirms that they conform to technical and quality requirements, and
- Materials are traceable to documents attesting to their conformance with technical requirements that are stated in specifications or drawings. Testing of materials will also be conducted as necessary to verify conformance with material specifications.

SECTION 6

CONSTRUCTION DEFICIENCIES

This section provides procedures for tracking construction deficiencies (noncompliance) from identification through acceptable corrective action. It defines the controls and related responsibilities and authorities for dealing with noncompliant products or services.

6.1 DEFICIENCY IDENTIFICATION

Deficiency occurs when a material, performed work, or installation does not meet the plans and/or specifications for the project.

6.2 CONTRACTOR QC DEFICIENCY IDENTIFICATION AND CONTROL

When material, performed work, or installation is found deficient, the CQAO (or designee) shall ensure that the non-conforming material, work, or installation is identified and controlled to prevent unintended use or delivery. The CM will notify the contractor of any noncompliance with any of the foregoing requirements. The contractor shall, after receipt of such notice, immediately take corrective action.

Minor deficiencies noted during test or inspection are verbally reported to the contractor's representative and noted on the Daily Construction Report. Minor deficiencies are items that do not require significant rework or repair work to correct, and will not result in significant deviations from required quality standard if corrected immediately.

Control and disposition of such deficiencies shall be by the originator of the Daily Construction Report and the contractor's supervisor responsible for the work and do not require formal action by the contractor's QC System Manager or the CM. Ideally, such minor deficiencies can be corrected on the spot by agreement with the contractor's supervisor.

Non-conformances are major deviations from the contract requirement and/or accepted standard of quality, which must be formally documented for corrective action by CM field staff or the third party testing group. Failure by a contractor to correct a **minor deficiency** after having been put on notice will also result in a **non-conformance** if it is not corrected within 5 days of notification. Non-conformances shall be formally documented on the example NCR form shown in Appendix D. A log shall be maintained for all NCRs in accordance with the example form shown in Appendix D.

The NCR shall be distributed to the contractor QCM, GE, CM, SM and CQAO.

The CQAO shall follow up on the NCR as required to verify that corrective action has been completed. The CM or a designated FE shall verify and accept the corrected work by actual inspection.

6.3 NON-CONFORMANCE REPORT

The NCR is a formal notification to the contractor that work does not meet the plans or the specifications for the project. Any item of work found to be deficient - out of conformance with the construction drawings and/or specifications - will be identified by the inspector on the non-conformance report as described in this section. Non-conformance reports will be included on the non-conformance log and tracked through verification that the non-conformance has been corrected.

6.4 CONTRACTOR OC DEFICIENCY CORRECTION

When material, performed work or installation is found to be deficient and/or does not meet the project specifications, the CQAO will assure deficiency correction is implemented. The CQAO designee shall ensure that the non-conforming material, work or installation is identified and controlled to prevent unintended use or delivery. The non-conforming material or item shall be tagged and segregated by the construction contractor, when practical, from conforming material or items to preclude their inadvertent use. If segregation is impractical or impossible because of the physical characteristics of the item or other reasons, the non-conformance tag shall be displayed prominently to preclude inadvertent use. The CQAO is responsible for documenting the non-conformance in a NCR as specified in Section 6.3.

The construction contractor will implement corrective actions to remedy work that is not in accordance with the drawings and specifications. The corrective actions will include removal and replacement of deficient work using methods approved by the CM. Removal must be done in a manner that does not disturb work that meets QC/QA criteria; otherwise, the disturbed material must also be removed and replaced. Replacement must be done in accordance with the corresponding technical specifications. Replacement will be subjected to the same scope of QC/QA inspection and testing as the original work. If the replacement work is not in accordance with the drawings and specifications, the replacement work will be removed, replaced, reinspected, and re-tested.

6.5 PREVENTIVE ACTIONS

Preventive actions are taken to eliminate the cause of a potential non-conformity. For example, defects that appear on the surface of concrete during construction or within a relatively short time after completion are usually caused by poor quality materials, improper mix design, lack of proper placing and curing procedures, or poor workmanship. The contractor and QC/QA team shall take preventive actions as necessary to eliminate the causes of potential deficiencies so as to prevent their occurrence. Contractor's CQCPs are to include quality improvement practices to continually improve construction practices and address quality problems at their source. The CM and CQAO are to monitor, inspect, and audit processes used to prevent erroneous information or construction products from being passed to the owner. The CM and CQAO have the authority to implement, verify and review the project's preventive and

corrective action effectiveness. They are empowered to improve the project's work processes to eliminate the causes of potential non-conformities.

SECTION 7

DOCUMENTATION

The Technical Specification 01450 includes documentation and reporting requirements. Contractor's QC documentation must cover all aspects of QC program activities, and includes Daily Inspection Reports and Daily Test Reports. After CQCP approval by the CM, the contractors will document the QC activities pursuant to the CQCP. Ongoing QA oversight will be documented by the CM.

Beyond the data reporting required in Section 4.3 of this document, GE proposes that the results of QC/QA procedures conducted to confirm that construction activities meet applicable design criteria, plans and specifications for the FSWC and PEI will not be included on a routine basis in the monthly progress reports under the CD.

7.1 DAILY RECORD KEEPING

Project documents will be managed through a combination of a secure document filing and storage system and a computerized document tracking system.

Sufficient records shall be prepared and maintained as work is performed to furnish documentary evidence of the quality of construction and laboratory analysis and of activities affecting quality. Each contractor QC technician shall maintain a daily log of all inspections performed for both contractor and subcontractor operations on a form acceptable to the CM.

The Daily Inspection and Daily Test reports shall be signed by the responsible QC technician and the QCM. The CM shall be provided at least one copy of each daily inspection and test report on the work day following the day of record.

7.2 DAILY CONSTRUCTION REPORT

A daily construction report will be prepared and signed by each FE and FI. The report will include a summary of the contractor's daily construction activities. Supporting inspection data sheets will be attached to the daily report where needed. Example forms are provided in Appendix D.

At a minimum, the daily construction report will include the following information:

- Date, project name, location, and other identification
- Description of weather conditions, including temperature, cloud cover, and precipitation
- Reports on any meetings held and their results
- Record of visitors to site

- Locations of construction underway during that day
- Equipment and personnel working in each activity, including subcontractors
- Descriptions of work being inspected
- Decisions made regarding approval of units of material or of work, and corrective actions to be taken
- Description of problems or delays and resolution
- Communications with contractor staff
- Construction activities completed and/or in progress
- Progress photos, where applicable
- Signature of the report preparer

As described in Section 7.6, the daily construction reports will be routed on a daily basis to the project QC/QA files and will be maintained as part of the permanent project record. These reports are reviewed by the CM and FE, and also distributed to the CQAO and GE

7.3 INSPECTION AND TESTING REPORT FORMS

Report forms will be completed for inspections and tests conducted. The forms vary depending on inspection or test type. Representative forms for several types of inspection and testing reports are included in Appendix D. These forms include:

- Description or title of the inspection activity
- Location of the inspection activity or location from which the sample was obtained
- Recorded observation or test data
- Results of the inspection activity
- Personnel involved in the inspection activity
- Signature of the inspector

7.4 RECORD DRAWINGS

Contractors will submit draft record drawings to the CM for review and prepare final record drawings based on CM comments. The draft record drawings shall be submitted on one set of CD-ROM disks. Record drawings submitted on CD-ROM shall be the latest version of AutoCAD by AutoDesk, Inc.

7.4.1 Responsibilities

The CM working with the contractor will be responsible for assuring that red-line record drawings are maintained daily throughout the construction process. These red-line record

drawings will be used to update the design drawings to as-built status at the completion of the work.

7.4.2 Preparation of As-Built Drawings

The contractor will be responsible for red-lining construction drawings in the field as preparation for as-built drawings. The as-built drawings will record approved actual field conditions upon completion of the work. The original design drawings will be marked up by the contractor as the project progresses to indicate as-built conditions. Where there was a change to a specified material, dimension, location, or other feature, the as-built drawing will indicate the work performed.

7.4.3 Review of As-Built Drawings

Upon the completion of the as-built red-line drawings, the contractor will submit the red-line mark-up drawings to the CM for review. The CM will provide the mark-ups to the Engineer of Record who will incorporate the mark-ups and issue the final as-built drawings to GE and the CM.

7.5 CONTROL OF QUALITY RECORDS

The CQAO verifies QA record accuracy and maintains copies of all quality-related documentation. This includes, but may not be limited to:

- Daily construction QA logs and records;
- Inspection checklists and reports;
- Surveillance reports;
- Non-conformance reports;
- Material receiving reports; and
- Monitoring and test data.

These records will be stored in files maintained in the project document control files. All original documents pertaining to project information will be maintained in the project file located at the project office in Fort Edward, New York.

The CM and SM have primary responsibility for the centralized document control files for the project and construction documentation.

Pursuant to the contract specifications, the contractor provides an electronic or paper copy (suitable for scanning) of QC documentation associated with the work to document control within three business days of the generation of such documents; and one electronic copy of all required submittals to CM's document manager. All contractors shall maintain a fire-resistant storage facility at the processing facility site. The facility shall contain all inspection reports, test records, contract documents, project, and daily field reports.

All records shall be available for inspection and audit, at any time, by the CM and GE.		

SECTION 8

EPA APPROVALS

This section addresses EPA approvals associated with construction quality aspects of the Phase 1 FSWC and PEI.

8.1 REQUIRED SUBMITTALS

Submittals required for EPA approval applicable to QC/QA of FSWC and PEI are this CQAP and the Phase 1 Work Completion Report pursuant to CD Paragraph 58 (EPA/GE 2005). EPA approval is not required for FSWC and PEI contractor submittals other than those submitted to EPA as part of the FSWC and PEI RAWPs.

8.1.1 CQAP

GE will submit this CQAP for EPA approval prior to commencement of Phase 1 FSWC. The CQAO is responsible for maintaining this CQAP during the FSWC and PEI process. Revisions to the CQAP will be approved in the same manner as the original.

8.1.2 Phase 1 Work Completion Report

GE will include quality related documents for Phase 1 FSWC and PEI via the Phase 1 Work Completion Report at completion of Phase 1. The quality related documents to be included in the Phase 1 Work Completion Report are further described in Section 10.

8.2 EPA APPROVAL

EPA response to any plan, report, or other item that requires approval is described in the CD (paragraphs 45, 46, and 47). EPA, following a review, may:

- Approve the submission, in whole or in part;
- Approve the submission with specified conditions;
- Modify the submission to cure deficiencies;
- Disapprove the submission; or
- Any combination of these provided that any such modification or direction would not materially expand the SOW.

EPA will not modify a submission without providing at least one notice of deficiency and 21 days to correct the deficiency. Following the correction process, the plan, report, or other item will be resubmitted for approval.

SECTION 9

FIELD CHANGES

Field changes for QC/QA will be limited to CQAP and CQCP changes. Changes to construction processes or design plans and specifications are governed by the RAWPs and design change order procedures.

9.1 CQAP CHANGES

GE, the CM, SM, or CQAO may initiate revisions to this CQAP. The CQAP may be revised when it becomes apparent that the CQAP procedures or controls are inadequate to support work being produced in conformance with the specified quality requirements or are deemed to be more excessive than required to support work being produced in conformance with the specified quality requirements. Changes to QA procedures necessitating modification to this CQAP will be initiated by the CQAO for CM and GE approval. EPA review and approval will then be accomplished as described in Section 8, EPA Approvals. Updates to CQAP staffing will be made by GE notification to EPA as described in Section 2.3 without submission of a fully revised CQAP.

9.2 QC CHANGES

The contractor's CQCP required by Technical Specification 01450 may require revisions as necessary to correct unsatisfactory performance. At any time after approval by the CM, GE and the CM may require the contractor to make changes to the CQCP, including personnel changes, as necessary to obtain the quality specified. Moreover, the contractor may initiate CQCP changes to correct QC process problems, and is required to notify the CM in writing of any desired changes; all changes are subject to GE and CM acceptance. Revisions to the CQCP will not be submitted to EPA for approval.

SECTION 10

FINAL REPORTING

The following quality related documents will be generated during Phase 1 FSWC and PEI and will be submitted to EPA as part of the Phase 1 Work Completion Report:

- record (as-built) drawings;
- operation and maintenance manuals; and
- results of the Start-up and Testing Plan and the Commissioning Plan implemented for each major piece of equipment or system before system turnover, in accordance with Specification 01810.

SECTION 11

REFERENCES

- Blasland, Bouck & Lee, Inc. 2006. *Phase 1 Final Design Report Hudson River PCBs Superfund Site* (including Contract drawings and specifications). March, 2006
- Parsons. 2005. GE Response to US EPA Region 2 Consent Order Item 10b Parsons Commercial Technology Group Inc. Quality Management Plan (QMP). October 7, 2005.
- Parsons. 2007. Remedial Action Work Plan for Phase 1 Facility Site Work Construction Hudson River PCBs Superfund Site. January, 2007
- United States Environmental Protection Agency. 2002. Superfund Record of Decision. February 1, 2002.
- United States Environmental Protection Agency and General Electric Company. 2003. Administrative Order on Consent for Hudson River Remedial Design and Cost Recovery. Index No. CERCLA-02-2003- 2027.
- United States Environmental Protection Agency and General Electric Company. 2005. *Consent Decree in United States v. General Electric Company*, Civil Action No. 1:05-cv-1270, lodged in United States District Court for the Northern District of New York October 6, 2005; final judgment entered November 2, 2006.

ATTACHMENT 1 CQAP STAFFING LIST AND RESUMES

CQAP STAFFING LIST

Construction Quality Control/Quality Assurance Plan (CQAP)
Phase 1 Facility Site Work Construction
Hudson River PCB's Superfund Site

Revision: 0, Date: 1-26-07

The following personnel are assigned CQAP functions effective as indicated below. Periodic updates to this chart are to be issued by the Construction Manager.

FUNCTION	NAME	ORGANIZATION
Construction QA Officer	Ziad A. Nabulsi	СМ
Field Inspector	(TBD)	СМ
Field Inspector	(TBD)	СМ
QA Field Inspector	(TBD)	CM

/s/ Larry Hartman_	1-26-2007
CM Approval	Date

Firm Parsons

Years of Experience 24

Education

- University of Alabama,
 Birmingham, 1983: Bachelor of
 Science in Civil Engineering
- ISO 9001:2000 Lead Auditor Course Certificate No. 4573341-26429
- Certificate of Quality
 Assurance and Quality Control in Transit Projects 2005
- Training Certificate from Corp of Engineers "Construction Quality Management for Contractors 2001
- Training Certificate " OSHA update Seminar" 1995
- Training Certificate " 100%
 Fall Management" 1994
- Certificate of Completion " NUCA Competent Person" 1994: NUCA Confined Space Entry Program
- Courses for Computer (PC), Windows XP, MS Office 2000

Affiliations

 American Society of Civil Engineers

Special Skills

Fluent in Arabic, English.

ZIAD A. NABULSI

Senior Quality Assurance Engineer

Summary of Relevant Qualifications

Senior Quality Assurance Engineer/Civil Engineer/ construction with over twenty years of experience in construction of commercial, municipal, and transportation works, to include: concrete structures, paving, underground utilities, earthen structures and tunnels. Conducts internal project technical quality audits and presents audit reports to management and the project team. Prepares the audit checklists; conducts the pre-audit meeting; issues findings (when required); prepares and issues the final audit report, recommending opportunities for improvement; and follows up to verify that the appropriate corrective actions have been completed.

Work Experience Selected Projects

Senior Quality Assurance Engineer/QA Manager

PARCOMM & PTG/ South Corridor Light Rail project-Charlotte, NC

Conducting internal project technical quality audits and presents audit reports to management and project team. Responsible for scheduling audits; preparing the audit checklists; conducting the pre-audit meeting; issuing findings (when required); preparing and issuing the final audit report, recommending opportunities for improvement; and following up to verify that the appropriate corrective actions have been completed. Responsibilities include implementation and maintenance of design quality management plan and procedures; auditing of design QA/QC activities to ensure conformance with the project requirements and certifying that all design submittals have been processed in accordance with the project quality management plan.

Senior Quality Assurance Engineer – Responsible for conducting quality assurance audits for the following programs and projects:

- Northrop Grumman Ship Systems Construction
 Management Facility Modernization Gulfport & Pascagoula
 MS. And New Orleans, LA.
- Evaluation of alternatives for South Effluent Treater (SET)
 Shell Project Environmental Remediation Project Houston, TX.
- EMAAR Development Project, Emirates Hills, Construction Management- Dubai, UAE.
- Wastewater treatment and reuse system at Amgen's Juncos
 Construction Performance Support Services Puerto Rico biotech plant.

PARSONS

Ziad A. Nabulsi Continued

Project Manager/Civil Engineer

Parsons Infrastructure and Technology-TSSC III; Atlanta, GA

Manage the Pre-Bid and Pre-Construction Meetings in conjunction with scheduling engineer availability during the startup of construction, and estimating the cost requirements. Ensures compliance with ISO 9001 procedures by implementing policies and programs through Quality Control. Conduct quality audits of field project/job sites to ensure the Contractor's approach is fully satisfactory and compliant with the contract. Also conduct internal office quality audits.

Civil Engineer

Lockheed-Martin Services; Atlanta, GA

Prime consulting assignment as a civil engineer responsible for evaluating the readiness and condition of Federal Aviation Administration (FAA) facilities implementing newer airway management platforms. Duties included nationwide travel, to numerous airport facilities to evaluate, trouble-shoot, and plan improvements for system repairs, building renovations and new construction.

Field Engineer/ Quality Control Engineer

Parsons Constructors Inc., Newport, IN

Responsible for field oversight of Quality Control procedures for Parsons and subcontractor work force. Reviewed and interpreted design drawings and specifications to ensure current revision level and correct technical execution of work. Provided progress data to Resident Engineer and Construction Manager. Responded to subcontractor RFI's maintained As-Built drawings verified and approved monthly pay applications.

Civil Superintendent/ Quality Control Engineer

PARSONS Communications; Atlanta, GA

Managed construction of civil, structural, and architectural works for \$63 million, AT&T Web Hosting Facility. Managed subcontractor work force. Inspected progress of work for conformance to contract documents. Devised and implemented field corrections to design errors, impact issues, and unforeseen conditions. Responded to subcontractor RFIs, reviewed submittals, maintained As-Built drawings, Quality Control, verified and approved monthly pay applications, evaluated and processed change orders.

Civil and Structural Inspector/Quality Control

Desmear Systems, Inc. and Parsons Brinkerhoff/Tudor

Responsible for monitoring quality activities in accordance with contract documents. Coordinated surveys and material testing of soils, concrete, paving, structural steel, and architectural finishes.

PARSONS

2

APPENDIX A SAMPLE QUALIFICATION TEST SCHEDULES

TABLE A-1

Example Qualification Test Schedule

Onsite Borrow Materials

Test Parameter	Test Method	Minimum QC Testing Frequency by contractor	Acceptance Criteria (verified by QA)
Soil Classification	ASTM D2487	1 per 1,000 cubic yard and source change	GW, GP, GM, GC, SW, SP, SM, SC, or ML
Atterberg Limits	ASTM D4318	1 per 1,000 cubic yard and source change	In accordance with Section 02205
Grain- Size Distribution	ASTM D422 or C136	1 per 1,000 cubic yard and source change	In accordance with Section 02205. Article 2.01.I
Moisture Content	ASTM D2216/ D2974	1 per 1,000 cubic yard and source change	In accordance with Section 02201 through 02205 and Section 02911

Notes:

- 1. Borrow soil must be from approved on-site borrow source with test results provided in Section 02205. Any change in material must be consistent with approved material characteristics as determined by CM. New moisture content curves will need to be plotted for change in material.
- 2. Note: this table is for illustration only and is not intended to replace or modify contract specifications that will form the basis of actual CQCP submittals by contractors

TABLE A-2

Example of Qualification Test Schedule Aggregate Materials

Test Parameter	Test Method	Minimum QC Testing Frequency by Contractor	Acceptance Criteria (verified by QA)
Coarse Aggregate			
Grain-Size Distribution	ASTM D422 or C136	1 per stockpile and source change	In accordance with table in Article 2.01B in Section 02205
Moisture Content	ASTM D2974	1 per stockpile and source change	As reported for establishing the range of optimum moisture content
Compaction Characteristics	ASTM D1557	1 per stockpile and source change	As reported for establishing the range of optimum compaction
Fine Aggregate			
Grain-Size Distribution	ASTM D422 or C136	1 per stockpile and source change	In accordance with table in Article 2.01 B in Section 02205
Moisture Content	ASTM D2974	1 per stockpile and source change	As reported for establishing the range of optimum moisture content
Compaction Characteristics	ASTM D1557	1 per stockpile and source change	As reported for establishing the range of optimum compaction

TABLE A-3

Example Qualification Test Schedule Cementatious Materials

Test Parameter	Test Method	Minimum QC Testing Frequency by Contractor	Acceptance Criteria (verified by QA)
Portland Cement			
Chemical & Physical Requirements	ASTM C150	Prior to use in concrete mix in absence of material certification	In accordance with tables in ASTM C150 for Type II Low Alkali
Fluidized Bed Ash			
Chemical & Physical Requirements	ASTM C311	Prior to use in concrete mix in absence of material certification	In accordance with tables in ASTM C311 for Class F material, except loss on ignition shall not exceed 4%

TABLE A-4

Example Qualification Test Schedule Stone Aggregate Materials

Test Parameter	Test Method	Minimum QC Testing Frequency by Contractor	Acceptance Criteria (verified by QA)
Sieve Analysis	ASTM C136; C33 and as required by NYSDOT Specification 703.02	Prior to use in concrete mix and whenever character or source is changed	Max coarse aggregate size of No. 57 or 67 gradation per ASTM C33. Fine aggregate shall pass No. 4 sieve, gradation to conform with ASTM C33 and NYSDOT as specified in Article 2.01- C in Section 03001
Organic Impurities	ASTM C40	Prior to use in concrete mix and whenever character or source is changed	Fine aggregate not darker than reference standard color per ASTM C40. Sand exhibiting a color darker than the referenced color shall be rejected.
Soundness	ASTM C33	Prior to use in concrete mix and whenever character or source is changed	Loss resulting after 5 cycles not to exceed 8% for coarse aggregate or 10% for fine aggregate when using sodium sulfate solution or 11% for coarse aggregate or 14% for fine aggregate when using magnesium sulfate per ASTM C33
Abrasion	ASTM C131	Prior to use in concrete mix and whenever character or source is changed	Loss not to exceed 10.5% after 100 revolutions, 42% after 500 revolutions
Deleterious Materials	ASTM C33	Prior to use in concrete mix and whenever character or source is changed	In accordance with tables in ASTM C33

TABLE A-4 (cont.)

Example Qualification Test Schedule Stone Aggregate Materials

Test Parameter	Test Method	Minimum QC Testing Frequency by Contractor	Acceptance Criteria (verified by QA)
Material Finer Than 200 Sieve	ASTM C117	Prior to use in concrete mix and whenever character or source is changed	Not to exceed 1% for gravel or 1.5% for crushed aggregate per ASTM C33
Alkali Reactivity	ASTM C227	Prior to use in concrete mix and whenever character or source is changed	Aggregates considered innocuous in accordance with ASTM C289
Cleanliness and Sand Equivalent	NYSDOT Specification 703.02	Prior to use in concrete mix and whenever character or source is changed	Quality not less than 75 for average of three identical samples nor less than 70 for an individual sample

TABLE A-5

Qualification Test Schedule Concrete Mix

Test Parameter	Test Method	Minimum QC Testing Frequency by Contractor	Acceptance Criteria (verified by QA)
Compressive Strength	ASTM C39	Preliminary testing of mix design; test at	Min 5000 PSI
		28 days	Min 4000 PSI
			Min 3000 PSI
			Min 2500 PSI
Water/Cement Ratio		Preliminary testing of mix design	Limit to 0.35, 0.45,0.58 and max by weight accordance with section 03001 article 2.05
Slump Test	ASTM C143	1 per batch prior to pouring concrete	All concrete not containing a high range water-reducing admixture (super plasticizer) shall conform to these Max. slump values:
			Reinforced concrete- general 4", Non-reinforced concrete 3", pavement, sidewalk 3", Slab on grade 3" and Floor toppings 2".

Notes

- 1. Preliminary testing of the mix design will be performed by Construction Contractor's Independent Testing Laboratory (Third Party lab services).
- 2. This table is for illustration only and is not intended to replace or modify contract specifications that will form the basis of actual CQCP submittals by contractors

APPENDIX B

SAMPLE INSPECTION SCHEDULES

TABLE B-1

EXAMPLE INSPECTION SCHEDULE ONSITE BORROW MATERIALS

PLACEMENT

Inspection Parameter	Minimum QC Inspection Frequency by Contractor	Acceptance Criteria (verified by QA)
Soil Texture and Color	Continuous	Similar to approved material
Presence of Foreign Objects and Materials	Continuous	Free of visible contamination, organic material, rubbish, debris, and other unsatisfactory materials
Maximum Clod Size	Continuous	No fragments larger than 3-inch that will not breakdown under hand compression.
Equipment Size and Type	Daily	In accordance with approved Work Plan
Method of Placement	Daily	In accordance with approved Work Plan
Lift Thickness for Earthen Berm	1 per lift	First lift 12-inch max. loose, subsequent lifts 8-inch max. loose, final lift 4-inch max loose, hand placed lifts 3-inch max. loose
Lift Thickness for all other applications	1 per lift	Max. 8-inch loose per lift

TABLE B-2

EXAMPLE OF INSPECTION SCHEDULE AGGREGATE PLACEMENT

Inspection Parameter	Minimum QC Inspection Frequency by Contractor	Acceptance Criteria (verified by QA)
Coarse Aggregate		
Material Characteristic	Continuous	NYSDOT Type 2, may include up to 50% of reclaimed materials
Maximum Size	Continuous	1 ½-inch
Equipment Size and Type	Daily	In accordance with approved Work Plan
Method of Placement	Daily	In accordance with approved Work Plan
Lift Thickness	1 per lift	8-inch loose per lift
Fine Aggregate		
Material Characteristic	Continuous	NYSDOT Type 2, may include up to 50% of reclaimed materials
Maximum Size	Continuous	³⁄4-inch
Equipment Size and Type	Daily	In accordance with approved Work Plan
Method of Aggregate Placement	Daily	In accordance with approved Work Plan
Lift Thickness	1 per lift	Min. 8-inch loose per lift

TABLE B-3

EXAMPLE OF INSPECTION SCHEDULE STEEL H- PILES (ASTM A 36/ A 36M)

Inspection Parameter	Minimum QC Inspection Frequency by Contractor	Acceptance Criteria (verified by QA)
Material Condition	Upon receipt at Site	Inspect piles for excessive camber and sweep and damage before transporting them from the storage area to driving area. Max permissible camber and / or sweep shall be 2-inch over the length of the pile.
Equipment Size and Type	Daily	In accordance with approved Work Plan, the impact hammers shall be steam, air or diesel-power pile hammers of single-acting, double-acting. The rate driving energy of hammers shall be limited to minimum of 30,000 foot-pounds. The refusal criteria, hard driving in excess of 20 blows per 25mm inch and accordance with Section 02315 Article 3.01.
Alignment	After driving each production pile	A final variation in rotation of the pile about the center line of the web of not more than 7.5 degrees will be permitted. A vertical deviation of not more than 1-inch from the correct cutoff elevation shown will be permitted.
Heave Checks	After driving first pile group and on selected pile groups as directed by CM's Geotechnical Engineer	Max 1-inch heave, otherwise re-drive piles to original elevations
Production Piles	After driving each production pile	Piles damaged or not located properly or exceeding the maximum limits for rotation, lateral and vertical deviation, or variation in alignment shall be pulled and new piles redrive, or provide additional piles, at a location directed at no additional cost to the Owner.

- 1. Inspection will be performed by Contractor QC and verified by CM staff & QA staff.
- 2. This schedule is for illustration only and is not intended to replace or modify contract specifications that will form the basis of actual CQCP submittals by contractors.

TABLE B-4

EXAMPLE OF INSPECTION SCHEDULE REINFORCING, FORMWORK AND CAST-IN-PLACE CONCRETE

Inspection Parameter	Minimum QC Inspection Frequency by Contractor	Acceptance Criteria (verified by QA)
Reinforcing Material Condition	Upon receipt at Site	No visible defects or damage, no unscheduled kinks or bends
Reinforcing Bundle Identification	Upon receipt at Site	Bundled and tagged with information as specified in Section 03200
Reinforcing Material Storage	Daily	In accordance with Manufacturer's recommendations & approved Work Plan
In-Place Reinforcing	Prior to closing forms and continuous during pouring	In accordance with approved Work Plan, free of old mortar, oils, mill scale and other encrustations or coatings
In-Place Formwork	Prior to pouring of concrete	In accordance with approved Work Plan; no excess water, hardened concrete, debris or foreign materials inside of forms, wet wood forms sufficiently to tighten up cracks
Concrete Truck	Upon arrival at Site	Load accompanied by weightmaster bonded certificate, water container full, water added to concrete mixture in accordance with Section 03301
Subgrade Preparation	Prior to pouring of concrete	Fine grade earth and aggregate smooth and level

TABLE B-4 (cont.)

EXAMPLE OF INSPECTION SCHEDULE REINFORCING, FORMWORK AND CAST-IN-PLACE CONCRETE

Inspection Parameter	Minimum QC Inspection Frequency by Contractor	Acceptance Criteria (verified by QA)
Concrete Placement	Continuous during pouring of concrete	In accordance with approved Work Plan, height of concrete drop not to exceed 5 feet, place and compact within 60 minutes after water is first added, do not place after evidence of initial set
Equipment Size and Type	Continuous during pouring of concrete	In accordance with approved Work Plan
Concrete Lift Thickness	Continuous during pouring of concrete	Max. 18 inches per lift in continuous approximately horizontal layers
Maximum Deviation	Continuous during compaction of concrete	1/4-inch from 10-foot straightedge for exposed finishes, no low spots to impound water
Formed Concrete Curing	Daily during curing of concrete	Forms maintained in wet condition until removed, concrete continuously moist for min of 7 days after pouring
Formed Concrete Finishing	After finishing of concrete	Fill holes and patch surfaces in accordance with Section 03301
Slabs and Flatwork Curing	Daily during curing of concrete	Concrete continuously wet for entire curing period

APPENDIX C SAMPLE TEST SCHEDULES

TABLE C-1

EXAMPLE OF TESTING SCHEDULE ONSITE BORROW MATERIAL PLACEMENT

Test Parameter	Test Method	Minimum QC Testing Frequency by Contractor	Acceptance Criteria (verified by QA)
Compaction for Earthen Berm	ASTM D1557	1 per lift	90% max. dry density in accordance with ASTM D1557
Compaction for all other applications	ASTM D1557	1 per lift	95% max. dry density in accordance with ASTM D1557
In-Place Density	ASTM D2922/ or D1556	1 per compacted lift but not less than 1 per 2,500 SF	In accordance with ASTM 2922
In-Place Moisture Content	ASTM D3017	1 per compacted lift but not less than 1 per 2,500 SF	+/- 2% of optimum moisture content in accordance with Attachments 02200-1 through 02200-4

- 1. Borrow soil must be from approved on-site borrow source with test results provided in Section 02200. Any change in material must be consistent with the approved material characteristics as determined by the Construction Manager. New moisture content curves will need to be plotted for change in material
- 2. Note: this table is for illustration only and is not intended to replace or modify contract specifications that will form the basis of actual CQCP submittals by contractors

TABLE C-2

EXAMPLE TESTING SCHEDULE AGGREGATE MATERIAL PLACEMENT

Test Parameter	Test Method	Minimum QC Testing Frequency by Contractor	Acceptance Criteria (verified by QA)
Coarse Aggregate		•	
Compaction	ASTM D1557	1 per compacted lift	95% max. dry density in accordance with ASTM D1557
In-Place Density	ASTM D2922	1 per compacted lift	In accordance with ASTM D2922
In-Place Moisture Content	ASTM D3017	1 per compacted lift	+/- 1% of optimum moisture content in accordance with ASTM D3017
Fine Aggregate		•	
Compaction	ASTM D1557	1 per compacted lift	95% max. dry density in accordance with ASTM D1557
In-Place Density	ASTM D2922	1 per compacted lift	In accordance with ASTM D2922
In-Place Moisture Content	ASTM D3017	1 per compacted lift	+/- 1% of optimum moisture content in accordance with ASTM D3017/ D2974

TABLE C-3

EXAMPLE TESTING SCHEDULE STEEL H-PILES

Test Parameter	Test Method	Minimum QC Testing Frequency by Contractor	Acceptance Criteria (verified by QA)
Load Test	ASTM D1143	Prior to driving production piles	A compressive load of 300% of design load shall be applied to each compressive load test pile.

TABLE C-4

EXAMPLE TESTING SCHEDULE CONCRETE

Test Parameter	Test Method	Minimum QC Testing Frequency by Contractor	Acceptance Criteria (verified by QA)
Compressive Strength	ASTM C39	1 per 50 CY or fraction thereof from each day's placing; test at 7 and 28 days	Min 5000 psi Min 4000 psi Min 3000 psi Min 2500 psi
Air Content	ASTM C231 or C172	When compression test cylinders are cast	In accordance with ASTM C231 or C172
Slump Test	ASTM C143	When compression test cylinders are cast	In accordance with ASTM C143. Slump values: Reinforced concretegeneral 4 inches, Nonreinforced concrete 3 inches, pavement, sidewalk 3 inches, Slab on grade 3 inches and Floor toppings 2 inches.

APPENDIX D TYPICAL CONSTRUCTION FORMS

The following typical forms are included in this appendix:

D-1	Daily	Construction	Report
-----	-------	--------------	--------

- D-2 Quality Inspection Report
- D-3 Receiving Inspection Report (Not Used)
- D-4 Field Inspection Checklist Earthwork
- D-5 Field Inspection Checklist Solidification
- D-6 Field Inspection Checklist Structural Steel Erection
- D-7 Daily Concrete Inspection Report
- D-8 Concrete Placement Checklist
- D-9 Field Inspection Checklist Placing, Consolidation, Finishing, Curing and Repair of Concrete
- D-10 Field Inspection Checklist Pre-Cast and Cast-in-Place Concrete Piles
- D-11 Field Inspection Checklist Critical Piping
- D-12 Electrical Inspection/Test Sheet Ground Rod Earth Resistance Test
- D-13 Electrical Inspection/Test Sheet Ground Grid Earth Resistance Test
- D-14 Electrical Inspection/Test Sheet Light Installation
- D-15 Electrical Inspection/Test Sheet Combination Starter, PB and Selector Switches Control System Components
- D-16 Electrical Inspection/Test Sheet Continuity Test of all Fixture Bodies to Ground
- D-17 Electrical Inspection/Test Sheet Cable Test Procedures
- D-18 Electrical Inspection/Test Sheet Conduit and Junction/Outlet Boxes Installation
- D-19 Electrical Inspection/Test Sheet Cable and Cable Accessories/Panelboard/ Wiring Devices
- D-20 Electrical Inspection/Test Sheet Electrical Service and Distribution System
- D-21 Electrical Inspection/Test Sheet Molded Case Circuit Breaker Test Record

- D-22 Electrical Inspection/Test Sheet Cable Test Record
- D-23 Electrical Inspection/Test Sheet Motor Test Record
- D-24 Inspection Notification Form
- D-25 Non-conformance Report
- D-26 Non-conformance Report Log
- D-27 Contractor Non-Conformance Letter (Sample)

The format, layout, content and method used to fill out the forms will be reviewed periodically during the course of construction and modified as required to ensure that the necessary information required for management of the construction contracts and controlling the progress and quality of the work is being obtained.



DAILY CONSTRUCTION REPORT PHASE 1 FACILITY SITE WORK CONSTRUCTION/ HUDSON RIVER

DAILY CONSTRUCTION REPORT	REPORT NO.	DATE:
IOD NAME.	Page of	
JOB NAME: JOB LOCATION:	Page of	
JOB ECCATION.		
LOCATION OF CONSTRUCTION UNDERWAY:		
CONTRACTOR:	WEATHER CONDIT	ION:
	AM / PM	
		PRECIPITATION: INCH(S)
CONTRACTOR'S SUPERINTENDENT:	GROUND CONDITIO	DNS:
CURCONTRACTORS (t)	TIMES OT A DT	OTOD
SUBCONTRACTORS (*):	TIMES: START 0000AM	0:00 PM
	UUUUAIVI	0.00 F W
	CLASSIFI	HOU
NAME / COMPANY	CATION	RS
	TIMES: START	STOP
EQUIPMENT	0000AM	0:00 PM
	00001211	3.55 1.111
MEETING:		
MEETING.		
Week prive weekers		
WORK BEING INSPECTED:		
PROBLEM/DELAYS/CORRECTIVE ACTION TO BE TAKEN:		



DAILY CONSTRUCTION REPORT PHASE 1 FACILITY SITE WORK CONSTRUCTION/ HUDSON RIVER

WORK PERFORMED

Work started at 00:00 am.	
CONSTRUCTION ACTIVITIES COMPLETED AND /OR IN PROGR	RESS:
COMMUNICATION WITH CONTRACTOR STAFF:	
PROGRESS PHOTOS:	
Departed job site at 00:00 pm.	
Dopartod job site at 00.00 pm.	
Visitors:	
Inspector Name:	Signature:
Field Engineer Name:	Signature:

PARSONS	Job Number	Project	Page of
Quality Inspection Report			1/1
CONTRACTOR: REPOR			
TYPE OF INSPECTION: ☐ Preparatory Inspection. ☐ Initial Inspection. ☐ Follow	-up Inspection. Compl	etion Inspection.	
DESCRIPTION/INTENT OF INSPECTION:			
COMPONENTS/MATERIALS REVIEWED:			
CONTRACTOR PERSONNEL CONTACTED:			
APPLICABLE CONTRACTOR PROCEDURES, CHECK LISTS, INSTRUCTIONS:			
RESULTS OF INSPECTION:			
DEFICIENCIES NOTED:			
RECOMMENDED CORRECTIVE ACTION:			
NON-CONFORMANCES:			
QA Inspector Signature:		Date:	

Receiving inspection Report PURCHASE ORDER C.O. REPORT NUMBER SPECIFICATION REV. DRAWING REV. SUPPLIER ITEM QUANTITY DOCUMENTATION DOCUMENTS COMPLETE PER CONTRACTUAL REQTS: LEGIBLE: DOCUMENTS TRACEABLE TO ITEMS REC'D: STAMPED BY SURV. REP: LIST DOCUMENT PKG. DISCREPANCIES (IF ANY): RESOLUTION: DATE: REMARKS: PHYSICAL INSPECTION CHECK LIST NO: ITEMS PROPERLY TAGGED/MARKED: ENTER SERIAL AND/OR HEAT NO: RESULTS OF INSPECTION: DEFICIENCY NO. (IF ANY): DEFICIENCY RESOLVED: INSPECTION ACCEPTABLE TAG ATTACHED: DATE: DAT	PARSONS	Job Number	Project	Page of	
DOCUMENTS COMPLETE PER CONTRACTUAL REQTS: LEGIBLE: DOCUMENTS TRACEABLE TO ITEMS REC'D: STAMPED BY SURV. REP: LIST DOCUMENT PKG. DISCREPANCIES (IF ANY): RESOLUTION: DOCUMENT PKG. ACCEPTABLE: QC SIGNATURE: DATE: REMARKS: PHYSICAL INSPECTION CHECK LIST NO: ITEMS PROPERLY TAGGED/MARKED: ENTER SERIAL AND/OR HEAT NO: RESULTS OF INSPECTION: DEFICIENCY NO. (IF ANY): DEFICIENCY RESOLVED: INSPECTION ACCEPTABLE TAG ATTACHED:	Receiving Inspection	Report			1/1
DOCUMENTS COMPLETE PER CONTRACTUAL REQTS: LEGIBLE: DOCUMENTS TRACEABLE TO ITEMS REC'D: STAMPED BY SURV. REP: LIST DOCUMENT PKG. DISCREPANCIES (IF ANY): RESOLUTION: DOCUMENT PKG. ACCEPTABLE: QC SIGNATURE: DATE: REMARKS: PHYSICAL INSPECTION CHECK LIST NO: ITEMS PROPERLY TAGGED/MARKED: ENTER SERIAL AND/OR HEAT NO: RESULTS OF INSPECTION: DEFICIENCY NO. (IF ANY): DEFICIENCY RESOLVED: INSPECTION ACCEPTABLE TAG ATTACHED:					
DOCUMENTS COMPLETE PER CONTRACTUAL REQTS: LEGIBLE: DOCUMENTS TRACEABLE TO ITEMS REC'D: STAMPED BY SURV. REP: LIST DOCUMENT PKG. DISCREPANCIES (IF ANY): RESOLUTION: DOCUMENT PKG. ACCEPTABLE: QC SIGNATURE: DATE: PHYSICAL INSPECTION CHECK LIST NO: ITEMS PROPERLY TAGGED/MARKED: ENTER SERIAL AND/OR HEAT NO: RESULTS OF INSPECTION: DEFICIENCY NO. (IF ANY): DEFICIENCY RESOLVED: INSPECTION ACCEPTABLE TAG ATTACHED:	PURCHASE ORDER	_ C.O	REP	ORT NUMBER _	
DOCUMENTS COMPLETE PER CONTRACTUAL REQTS: LEGIBLE: DOCUMENTS TRACEABLE TO ITEMS REC'D: STAMPED BY SURV. REP. LIST DOCUMENT PKG. DISCREPANCIES (IF ANY): RESOLUTION: QC SIGNATURE: DATE: DATE: PHYSICAL INSPECTION CHECK LIST NO: ITEMS PROPERLY TAGGED/MARKED: ENTER SERIAL AND/OR HEAT NO: RESULTS OF INSPECTION: DEFICIENCY NO. (IF ANY): DEFICIENCY RESOLVED: INSPECTION ACCEPTABLE TAG ATTACHED:	SPECIFICATION	REV DR	AWING	RE	EV
DOCUMENTS COMPLETE PER CONTRACTUAL REQTS: LEGIBLE: DOCUMENTS TRACEABLE TO ITEMS REC'D: STAMPED BY SURV. REP: LIST DOCUMENT PKG. DISCREPANCIES (IF ANY): RESOLUTION: QC SIGNATURE: DATE: REMARKS: PHYSICAL INSPECTION CHECK LIST NO: ITEMS PROPERLY TAGGED/MARKED: ENTER SERIAL AND/OR HEAT NO: RESULTS OF INSPECTION: DEFICIENCY NO. (IF ANY): DEFICIENCY RESOLVED: INSPECTION ACCEPTABLE TAG ATTACHED:	SUPPLIER	ITEM		_ QUANTITY	
DOCUMENTS COMPLETE PER CONTRACTUAL REQTS: LEGIBLE: DOCUMENTS TRACEABLE TO ITEMS REC'D: STAMPED BY SURV. REP: LIST DOCUMENT PKG. DISCREPANCIES (IF ANY): RESOLUTION: QC SIGNATURE: DATE: REMARKS: PHYSICAL INSPECTION CHECK LIST NO: ITEMS PROPERLY TAGGED/MARKED: ENTER SERIAL AND/OR HEAT NO: RESULTS OF INSPECTION: DEFICIENCY NO. (IF ANY): DEFICIENCY RESOLVED: INSPECTION ACCEPTABLE TAG ATTACHED:					
DOCUMENTS COMPLETE PER CONTRACTUAL REQTS: LEGIBLE: DOCUMENTS TRACEABLE TO ITEMS REC'D: STAMPED BY SURV. REP: LIST DOCUMENT PKG. DISCREPANCIES (IF ANY): RESOLUTION: QC SIGNATURE: DATE: REMARKS: PHYSICAL INSPECTION CHECK LIST NO: ITEMS PROPERLY TAGGED/MARKED: ENTER SERIAL AND/OR HEAT NO: RESULTS OF INSPECTION: DEFICIENCY NO. (IF ANY): DEFICIENCY RESOLVED: INSPECTION ACCEPTABLE TAG ATTACHED:		DOCUMENTAT	ION		
DOCUMENT PKG. DISCREPANCIES (IF ANY): RESOLUTION: DOCUMENT PKG. ACCEPTABLE: DATE: REMARKS: PHYSICAL INSPECTION CHECK LIST NO: ITEMS PROPERLY TAGGED/MARKED: ENTER SERIAL AND/OR HEAT NO: RESULTS OF INSPECTION: DEFICIENCY NO. (IF ANY): DEFICIENCY NO. (IF ANY): INSPECTION ACCEPTABLE TAG ATTACHED: INSPECTION ACCEPTABLE TAG ATTACHED:		DOCUMENTAL	ION		
DOCUMENT PKG. DISCREPANCIES (IF ANY): RESOLUTION: DOCUMENT PKG. ACCEPTABLE: DATE: REMARKS: PHYSICAL INSPECTION CHECK LIST NO: ITEMS PROPERLY TAGGED/MARKED: ENTER SERIAL AND/OR HEAT NO: RESULTS OF INSPECTION: DEFICIENCY NO. (IF ANY): DEFICIENCY NO. (IF ANY): INSPECTION ACCEPTABLE TAG ATTACHED: INSPECTION ACCEPTABLE TAG ATTACHED:	DOCUMENTS COMPLETE PER CONT	TRACTIIAI REOTS:		I EGIRI E:	
RESOLUTION: DOCUMENT PKG. ACCEPTABLE: DATE: REMARKS: PHYSICAL INSPECTION CHECK LIST NO: ITEMS PROPERLY TAGGED/MARKED: ENTER SERIAL AND/OR HEAT NO: RESULTS OF INSPECTION: DEFICIENCY NO. (IF ANY): INSPECTION ACCEPTABLE TAG ATTACHED: INSPECTION ACCEPTABLE TAG ATTACHED:		_			
RESOLUTION: DOCUMENT PKG. ACCEPTABLE: DATE: DATE: PHYSICAL INSPECTION CHECK LIST NO: ENTER SERIAL AND/OR HEAT NO: RESULTS OF INSPECTION: DEFICIENCY NO. (IF ANY): INSPECTION ACCEPTABLE TAG ATTACHED: INSPECTION ACCEPTABLE TAG ATTACHED:					
DOCUMENT PKG. ACCEPTABLE: QC SIGNATURE: DATE: REMARKS: PHYSICAL INSPECTION CHECK LIST NO: ITEMS PROPERLY TAGGED/MARKED: ENTER SERIAL AND/OR HEAT NO: RESULTS OF INSPECTION: DEFICIENCY NO. (IF ANY): DEFICIENCY RESOLVED: INSPECTION ACCEPTABLE TAG ATTACHED:	EIST DOCCIVIENT TIKE. DISCRETTING	CIES (II 711(1).			· · · · · · · · · · · · · · · · · · ·
DOCUMENT PKG. ACCEPTABLE: QC SIGNATURE: DATE: REMARKS: PHYSICAL INSPECTION CHECK LIST NO: ITEMS PROPERLY TAGGED/MARKED: ENTER SERIAL AND/OR HEAT NO: RESULTS OF INSPECTION: DEFICIENCY NO. (IF ANY): DEFICIENCY RESOLVED: INSPECTION ACCEPTABLE TAG ATTACHED:					
DOCUMENT PKG. ACCEPTABLE: QC SIGNATURE: DATE: DATE: PHYSICAL INSPECTION CHECK LIST NO: ITEMS PROPERLY TAGGED/MARKED: ENTER SERIAL AND/OR HEAT NO: RESULTS OF INSPECTION: DEFICIENCY NO. (IF ANY): DEFICIENCY RESOLVED: INSPECTION ACCEPTABLE TAG ATTACHED: DEFICIENCY RESOLVED: INSPECTION ACCEPTABLE TAG ATTACHED: DATE: DATE: DATE: DEFICIENCY RESOLVED: INSPECTION ACCEPTABLE TAG ATTACHED: DEFICIENCY RESOLVED: DEFICIENCY RESOLVED: DEFICIENCY RESOLVED: DEFICIENCY RESOLVED: DATE:			4		
PHYSICAL INSPECTION CHECK LIST NO: ITEMS PROPERLY TAGGED/MARKED: ENTER SERIAL AND/OR HEAT NO: RESULTS OF INSPECTION: DEFICIENCY NO. (IF ANY): DEFICIENCY RESOLVED: INSPECTION ACCEPTABLE TAG ATTACHED: DEFICIENCY RESOLVED:	<u></u>	A			
PHYSICAL INSPECTION CHECK LIST NO: ITEMS PROPERLY TAGGED/MARKED: ENTER SERIAL AND/OR HEAT NO: RESULTS OF INSPECTION: DEFICIENCY NO. (IF ANY): DEFICIENCY RESOLVED: INSPECTION ACCEPTABLE TAG ATTACHED: DEFICIENCY RESOLVED:					
PHYSICAL INSPECTION CHECK LIST NO: ITEMS PROPERLY TAGGED/MARKED: ENTER SERIAL AND/OR HEAT NO: RESULTS OF INSPECTION: DEFICIENCY NO. (IF ANY): DEFICIENCY RESOLVED: INSPECTION ACCEPTABLE TAG ATTACHED: DEFICIENCY RESOLVED:	DOCUMENT PKG. ACCEPTABLE:	OC SI	GNATURE:		
PHYSICAL INSPECTION CHECK LIST NO: ITEMS PROPERLY TAGGED/MARKED: ENTER SERIAL AND/OR HEAT NO: RESULTS OF INSPECTION: DEFICIENCY NO. (IF ANY): DEFICIENCY RESOLVED: INSPECTION ACCEPTABLE TAG ATTACHED:	_		W.		
PHYSICAL INSPECTION CHECK LIST NO: ITEMS PROPERLY TAGGED/MARKED: ENTER SERIAL AND/OR HEAT NO: RESULTS OF INSPECTION: DEFICIENCY NO. (IF ANY): DEFICIENCY RESOLVED: INSPECTION ACCEPTABLE TAG ATTACHED:	REMARKS:				
CHECK LIST NO: ITEMS PROPERLY TAGGED/MARKED: ENTER SERIAL AND/OR HEAT NO: RESULTS OF INSPECTION: DEFICIENCY NO. (IF ANY): DEFICIENCY RESOLVED: INSPECTION ACCEPTABLE TAG ATTACHED:					
CHECK LIST NO: ITEMS PROPERLY TAGGED/MARKED: ENTER SERIAL AND/OR HEAT NO: RESULTS OF INSPECTION: DEFICIENCY NO. (IF ANY): DEFICIENCY RESOLVED: INSPECTION ACCEPTABLE TAG ATTACHED:					
CHECK LIST NO: ITEMS PROPERLY TAGGED/MARKED: ENTER SERIAL AND/OR HEAT NO: RESULTS OF INSPECTION: DEFICIENCY NO. (IF ANY): DEFICIENCY RESOLVED: INSPECTION ACCEPTABLE TAG ATTACHED:					
CHECK LIST NO: ITEMS PROPERLY TAGGED/MARKED: ENTER SERIAL AND/OR HEAT NO: RESULTS OF INSPECTION: DEFICIENCY NO. (IF ANY): DEFICIENCY RESOLVED: INSPECTION ACCEPTABLE TAG ATTACHED:					
ENTER SERIAL AND/OR HEAT NO: RESULTS OF INSPECTION: DEFICIENCY NO. (IF ANY): INSPECTION ACCEPTABLE TAG ATTACHED:		PHYSICAL INSPE	CTION		
ENTER SERIAL AND/OR HEAT NO: RESULTS OF INSPECTION: DEFICIENCY NO. (IF ANY): INSPECTION ACCEPTABLE TAG ATTACHED:					
ENTER SERIAL AND/OR HEAT NO: RESULTS OF INSPECTION: DEFICIENCY NO. (IF ANY): INSPECTION ACCEPTABLE TAG ATTACHED:	CHECK LIST NO:	ITEMS PROPERLY	TAGGED/MARKE	D:	
RESULTS OF INSPECTION: DEFICIENCY NO. (IF ANY): DEFICIENCY RESOLVED: INSPECTION ACCEPTABLE TAG ATTACHED:					
DEFICIENCY NO. (IF ANY): DEFICIENCY RESOLVED: INSPECTION ACCEPTABLE TAG ATTACHED:					
DEFICIENCY NO. (IF ANY): DEFICIENCY RESOLVED: INSPECTION ACCEPTABLE TAG ATTACHED:					
INSPECTION ACCEPTABLE TAG ATTACHED:					
INSPECTION ACCEPTABLE TAG ATTACHED:					
	DEFICIENCY NO. (IF ANY):	DEFIC	CIENCY RESOLVE	D:	
QC SIGNATURE: DATE:	INSPECTION ACCEPTABLE TAG AT	TACHED:			
QC SIGNATURE: DATE:					
	QC SIGNATURE:			DATE:	

PAI	RSONS	Job Number	Project		Page	of
	Field Inspection Checklist Earthwork				1/2	2
				l		
CON	TRACTOR:	CONTRA	ACT NO:			
REFI	ERENCES (DRAWING, SPECIFICATION, PROCEDURE): _					
	ATTRIBUTE			YES	NO	N/A
<u>A</u>	GENERAL					
1.	Is area released for work?					
2.	Is equipment adequate?					
3.	Are existing structures and utilities adequately protected?					
4.	Is removed material properly dispositioned?					
5.	Dust and dirt control:					
	a) Haul routes maintained for dust control – by water or che	micals?				
	b) All paved areas kept clean?					
<u>B</u>	EXCAVATION OF TRENCHING					
1.	Does completed depth and configuration comply with drawing	ngs and specification	s?			
2.	Required shoring and bracing in place?					
3.	Existing utilities protected?					
<u>C</u>	PLACING AND COMPACTING FILL					
1.	Excavation properly compacted and verified by test lab?					
	a) All sleeves, pipe cable, grounding, conduit installed and a	approved?				
2.	Approved fill material is used?					
3.	Is fill being placed in level lifts within thickness limits?					
4.	Is proper compaction attained and verified by test lab?					
5.	Have contaminated (and spongy) areas been cut out, filled material?	and compacted with	th approved			
<u>D</u>	BEDDING AND BACKFILL OF PIPE AND UTILITY TRI	ENCHES				
1.	Approved bedding and backfill material is used?					
	a) Is bedding fully compacted to support pipe or utility at linverified by inspector?	ne, grade, and slope r	equired and			
<u>E</u>	GRADING					
1.	Approved grading material used?					
	a) Final shaping/compacting and blade and 3-wheel rollers of	of 8-10 ton?				

Sufficient slope for positive drainage away from structures to drainage system?

2.

PA	RSONS	Job Number	t Page		of	
	Field Inspection Checklist Earthwork				2/2	2
CON	TRACTOR:	CONTRA	ACT NO:	•		
REF	ERENCES (DRAWING, SPECIFICATION, PROCEDURE): _					
	ATTRIBUTE			YES	NO	N/A
3.	Is rough grading reasonably even and free of irregularity grading?	and allowance mad	e for finish			
4.	Is finished grade:					
	a) Cleaned of all loose and foreign material?					
	b) Smooth and even in profile (= 1" in 10') and not more that	an 1" from true eleva	tion?			
QC S	SIGNATURE:	I	DATE:			

PA	RSONS	Job Number	Project		Page	of
	Field Inspection Checklist Solidification				1/	l
	TRACTOR:ERENCES (DRAWING, SPECIFICATION, PROCEDURE): _		ACT NO:			
	ATTRIBUTE			YES	NO	N/A
<u>A</u>	<u>GENERAL</u>					
1.	Is area released for work?					
2.	Is equipment adequate?					
3.	Adequate dust control maintained?					
4.	Appropriate mix proportions?					
5.	Appropriate mixing time and speed?					
<u>B</u>	SAMPLING AND TESTING					
1.	Collection, curing and testing in accordance with requirement	its?				
	MARKS:					
QCS	SIGNATURE:		DATE:			

PAI	RSONS	Job Number	Project		Page	of
	Field Inspection Checklist				1/2	2
	Structural Steel Erection					
CON	TRACTOR:	CONTRA	ACT NO:			
REFI	ERENCES (DRAWING, SPECIFICATION, PROCEDURE): _					
	ATTRIBUTE			YES	NO	N/A
<u>A</u>	STORAGE					
1.	Storage provided adequate? Drainage provided?					
2.	Steel properly blocked and stacked?					
3.	Evidence of excessive rusting?					
4.	Faying surfaces properly protected?					
5.	High strength bolting segregated from common fasteners?					
<u>B</u>	BOLTING					
1.	Bolts, nuts, washers square with mating surface?					
2.	No paint or foreign material on contact surfaces?					
3.	Correct material and size used on high strength connections?					
4.	Evidence of distorted metal or enlarged bolt holes from impr	oper alignment?				
5.	Evidence of enlarging holes by burning?					
6.	High strength bolts torqued to specification requirements?					
7.	Means provided to indicate which joints/bolts have be periodically calibrated?	en torqued? Torq	ue wrench			
8.	Status of completed high strength connections recorded records?	on drawings and	appropriate			
<u>C</u>	ERECTION					
1.	Members accurately shimmed, wedged, plumbed and aligned	l prior to final connec	ction?			
2.	Shims used are actual shim stock?					
3.	Entry holes through members are authorized by drawing?					
4.	Anchor bolts proper size, setting and location?					
<u>D</u>	WELDING					
1.	Welders, weld procedures qualified to requirements of AWS Section 5?	D1.1, Structural We	lding Code,			
2.	Qualifications records available – maintained?					
3.	Correct weld wire, size and type, used?					
4.	Correct weld machine settings used?					

Weld joints properly prepared, aligned, free from cracks, scale, grease, etc. prior to welding?

5.

Field Inspection Checklist Structural Steel Erection CONTRACTOR: CONTRACT NO: REFERENCES (DRAWING, SPECIFICATION, PROCEDURE): ATTRIBUTE ATTRIBUTE Fre-heat and interpass temperature requirements complied with? Repair of defective welds performed to approved weld procedure requirements? Completed welds meet the visual and dimensional requirements? Weld filler material returned to storage at close of shift? E PAINTING Temporary braces, clips, etc. removed prior to painting or field touch-up? Weld splatter, slag removed prior to touch up? Damaged paint area properly prepared and touched up? Correct primer used? REMARKS: DATE:	PAI	RSONS	Job Number	Project	Page	e of
CONTRACTOR:		Field Inspection Checklist			2/	2
ATTRIBUTE Solve the second opening tolerances not exceeded? Repair of defective welds performed to approved weld procedure requirements? Completed welds meet the visual and dimensional requirements? Weld filler material returned to storage at close of shift? Records for weld inspection prepared and retained? PAINTING Temporary braces, clips, etc. removed prior to painting or field touch-up? Weld splatter, slag removed prior to touch up? Damaged paint area properly prepared and touched up? Correct primer used?		Structural Steel Erection				
ATTRIBUTE Solve the second opening tolerances not exceeded? Repair of defective welds performed to approved weld procedure requirements? Completed welds meet the visual and dimensional requirements? Weld filler material returned to storage at close of shift? Records for weld inspection prepared and retained? PAINTING Temporary braces, clips, etc. removed prior to painting or field touch-up? Weld splatter, slag removed prior to touch up? Damaged paint area properly prepared and touched up? Correct primer used?						
ATTRIBUTE Root opening tolerances not exceeded? Pre-heat and interpass temperature requirements complied with? Repair of defective welds performed to approved weld procedure requirements? Completed welds meet the visual and dimensional requirements? Weld filler material returned to storage at close of shift? Records for weld inspection prepared and retained? PAINTING Temporary braces, clips, etc. removed prior to painting or field touch-up? Weld splatter, slag removed prior to touch up? Damaged paint area properly prepared and touched up? Correct primer used? REMARKS:						
6. Root opening tolerances not exceeded? 7. Pre-heat and interpass temperature requirements complied with? 8. Repair of defective welds performed to approved weld procedure requirements? 9. Completed welds meet the visual and dimensional requirements? 10. Weld filler material returned to storage at close of shift? 11. Records for weld inspection prepared and retained? E PAINTING 1. Temporary braces, clips, etc. removed prior to painting or field touch-up? 2. Weld splatter, slag removed prior to touch up? 3. Damaged paint area properly prepared and touched up? 4. Correct primer used? REMARKS:	REF	ERENCES (DRAWING, SPECIFICATION, PROCEDURE): _				
Pre-heat and interpass temperature requirements complied with? Repair of defective welds performed to approved weld procedure requirements? Completed welds meet the visual and dimensional requirements? Weld filler material returned to storage at close of shift? Records for weld inspection prepared and retained? PAINTING Temporary braces, clips, etc. removed prior to painting or field touch-up? Weld splatter, slag removed prior to touch up? Damaged paint area properly prepared and touched up? Correct primer used? REMARKS:		ATTRIBUTE		YE	S NO	N/A
8. Repair of defective welds performed to approved weld procedure requirements? 9. Completed welds meet the visual and dimensional requirements? 10. Weld filler material returned to storage at close of shift? 11. Records for weld inspection prepared and retained? E PAINTING 1. Temporary braces, clips, etc. removed prior to painting or field touch-up? 2. Weld splatter, slag removed prior to touch up? 3. Damaged paint area properly prepared and touched up? 4. Correct primer used? REMARKS:	6.	Root opening tolerances not exceeded?				
9. Completed welds meet the visual and dimensional requirements? 10. Weld filler material returned to storage at close of shift? 11. Records for weld inspection prepared and retained? E PAINTING 1. Temporary braces, clips, etc. removed prior to painting or field touch-up? 2. Weld splatter, slag removed prior to touch up? 3. Damaged paint area properly prepared and touched up? 4. Correct primer used? REMARKS:	7.	Pre-heat and interpass temperature requirements complied w	ith?			
10. Weld filler material returned to storage at close of shift? 11. Records for weld inspection prepared and retained? E PAINTING 1. Temporary braces, clips, etc. removed prior to painting or field touch-up? 2. Weld splatter, slag removed prior to touch up? 3. Damaged paint area properly prepared and touched up? 4. Correct primer used? REMARKS:	8.	Repair of defective welds performed to approved weld proce	dure requirements?			
11. Records for weld inspection prepared and retained? E PAINTING 1. Temporary braces, clips, etc. removed prior to painting or field touch-up? 2. Weld splatter, slag removed prior to touch up? 3. Damaged paint area properly prepared and touched up? 4. Correct primer used? REMARKS:	9.	Completed welds meet the visual and dimensional requireme	ents?			
E PAINTING 1. Temporary braces, clips, etc. removed prior to painting or field touch-up? 2. Weld splatter, slag removed prior to touch up? 3. Damaged paint area properly prepared and touched up? 4. Correct primer used? REMARKS:	10.	Weld filler material returned to storage at close of shift?				
1. Temporary braces, clips, etc. removed prior to painting or field touch-up? 2. Weld splatter, slag removed prior to touch up? 3. Damaged paint area properly prepared and touched up? 4. Correct primer used? REMARKS:	11.	Records for weld inspection prepared and retained?				
2. Weld splatter, slag removed prior to touch up? 3. Damaged paint area properly prepared and touched up? 4. Correct primer used? REMARKS:	<u>E</u>	PAINTING				
3. Damaged paint area properly prepared and touched up? 4. Correct primer used? REMARKS:	1.	Temporary braces, clips, etc. removed prior to painting or fie	eld touch-up?			
4. Correct primer used? REMARKS:	2.	Weld splatter, slag removed prior to touch up?				
REMARKS:	3.	Damaged paint area properly prepared and touched up?				
	4.	Correct primer used?				
OC SIGNATURE: DATE:	REM	IARKS:				
OC SIGNATURE: DATE:						
QC SIGNATURE: DATE:						
OC SIGNATURE: DATE:						
OC SIGNATURE: DATE:						
OC SIGNATURE: DATE:						
QC SIGNATURE: DATE:						
QC SIGNATURE: DATE:						
QC SIGNATURE: DATE:						
QC SIGNATURE: DATE:	-					
· · · · · · · · · · · · · · · · · · ·	QC S	SIGNATURE:	Γ	DATE:		

PARSONS Daily Concrete Inspection Report CONTRACTOR: SPECIFIC LOCATION: AREA OR BUILDING LIFT NO:

SPECIFIC LOCATION: AREA OR BU	ILDING		LIFT NO:
STATION:	TO STATION:	OFFSET	:
Γ/OFFS:	ELEVATION:	TO ELI	EV:
CONCRETE TYPE:	MIX NO:	ADDITIVES:	
ΓΥΡΕ OF DELIVERY:			
DELIVERY EQUIPMENT IDENTIFIC	ATION/NUMBER:		
PLACEMENT STARTED: DATE	E	TIME	SHIFT
PLACEMENT COMPLETED: DATE	E	TIME	SHIFT
WEATHER CONDITIONS:			
TOTAL CONCRETE PLACED:			
TOTAL CONCRETE WASTED:	REASON:		
BATCH TICKET NOs:			
AVERAGE SLUMP:	TEMPERATURE: _	% AIR 0	CONTENT:
TEST CYLINDERS PREPARED:			
TRUCK IDENT:	TOTAL CYLINDERS:	CYL	IDENT:
ΓΥΡΕ CONVEYANCE USED:			
SURFACE CONDITION PRIOR TO PI	ACING:		
MAXIMUM FREE FALL OF CONCRE	TE:	PROPER CONSOLIDA	TION:
AMOUNT VIBRATORS:	VIBR	ATORS IDENT/RPM:	
DISCHARGE POINTS: NUMBER		LOCATION	
REINFORCING DISTURBED/REPLAC	CED/REPAIRED:		
ΓΥΡΕ FINISH SPECIFIED:			
FINISHING STARTED: DATE	TIN	1E S	SHIFT
FINISHING COMPLETED: DATE	TIN	1E S	SHIFT
CONDITION OF FINISH:			
ΓΥΡΕ OF CURING:			
DELAYS (INDICATE TYPE AND REA	ASON: PERSONNEL, EQUIPME	NT OR PLANNING):	
OBSERVATIONS/REMARKS:			
			DATE:

CONTRACTOR SPECIFIC LOCATION: AREA OR BUILDING LIFT NO. SHIFT STATION TO STA. OPENET TOFES. FLEVATION TO FLEV. CONCRETE TYPE MIX NO. ADDITIVES COMPUTED QTY LOCATION SKETCH - PROVIDE SPECIAL DIRECTIONS, DETAILS, FLOW DIRECTION, ETC. REPLACEMENT VERIFICATION 1. ELECTRICAL SUPERVISOR: ITEMS TO BE CHECKED CABLESGROUND WIRE CONDUIT BOXES OTHER COMPLETE/ACCEPTABLE TO DRAWING REV. SIGNATURE DATE 3. CIVIL-STRUCT. SUPERVISOR: ITEMS TO BE CHECKED ROCK CROSS SECTIONS TAKEN PIPING SLEEVES MECH. FRAMES OTHER 3. CIVIL-STRUCT. SUPERVISOR: ITEMS TO BE CHECKED ROCK CROSS SECTIONS TAKEN ROCK SURFACES PREPARED SCREEDS SET LINE AND GRADE ESTABLISHED FORMS REINTORCING STEEL ALIGNMENT BRACING/SHORING CORRECT SIZE-GRADE LOCATION INTERIOR SURFACE RELEASE AGENT LAPS. ADEQ. SECURED LEAN PLACEMENT/CONSOLIDATION EQUIPMENT AVAILABLE/ADEQUATE SAFETY PRECALITIONS OBSERVED ICC., SNOW, WATER REMOVED FINAL CLEANING ACCEPTABLE QUALITY CONTROL INSPECTION VERIFICATION SIGNATURE DATE OBSERVATIONS/REMARKS AUTHORIZATION FOR PLACEMENT CONSTRUCTION MANAGER DATE	PARSONS Job Number Project				Project	Page of
SPECIFIC LOCATION: AREA OR BUILDING	Concrete PI	acement Checklist	t			1/1
SPECIFIC LOCATION: AREA OR BUILDING						
STATION TO STA. OFFSET TOOFS.	CONTRACTOR					
TOFFS. ELEVATION TO ELEV. CONCRETE TYPE MIX NO. ADDITIVES COMPUTED QTY LOCATION SKETCH - PROVIDE SPECIAL DIRECTIONS, DETAILS, FLOW DIRECTION, ETC. REPLACEMENT VERIFICATION 1. ELECTRICAL SUPERVISOR: TIEMS TO BE CHECKED CABLES; GROUND WIRE CONDUIT BOXES OTHER COMPLETE/ACCEPTABLE TO DRAWING REV. SIGNATURE DATE 2. MECH./PIPING SUPERVISOR: TIEMS TO BE CHECKED MECH. FRAMES OTHER COMPLETE/ACCEPTABLE TO DRAWING REV. SIGNATURE DATE 3. CIVIL/STRUCT: SUPERVISOR: TIEMS TO BE CHECKED ROCK SURFACES PREPARED SCREEDS SET LINE AND GRADE ESTABLISHED FORMS REINFORCING STEEL ALIGNMENT BRACING/SHORING CORRECT SIZE/GRADE LOCATION INTERIOR SURFACE RELEASE AGENT LAPS. ADEQ. SECURED LEAN CONSTRUCTION JOINTS PREPARED WATER STOPS WIRE TIES/FORM RODS PLACEMENT/CONSOLIDATION EQUIPMENT AVAILABLE/ADEQUATE SAFETY PRECAUTIONS OBSERVED ICE, SNOW, WATER REMOVED FINAL CLEANING ACCEPTABLE GUALITY CONTROL INSPECTION VERIFICATION SIGNATURE DATE OBSERVATIONS/REMARKS SIGNATURE DATE AUTHORIZATION FOR PLACEMENT DATE AUTHORIZATION FOR PLACEMENT DATE	SPECIFIC LOCATION: AREA	OR BUILDING		LIFT NO	SHIF	T
CONCRETE TYPE MIX NO. ADDITIVES COMPUTED QTY LOCATION SKETCH - PROVIDE SPECIAL DIRECTIONS, DETAILS, FLOW DIRECTION, ETC. REPLACEMENT VERIFICATION 1. ELECTRICAL SUPERVISOR: ITEMS TO BE CHECKED CABLES/GROUND WIRE CONDUIT BOXES OTHER DATE COMPLETE/ACCEPTABLE TO DRAWING REV. SIGNATURE DATE 2. MECH-/PIPING SUPERVISOR: ITEMS TO BE CHECKED MECHANICAL INSERTS PIPING SLEEVES MECH. FRAMES OTHER DATE 3. CIVIL/STRUCT. SUPERVISOR: ITEMS TO BE CHECKED ROCK CROSS SECTIONS TAKEN ROCK SURFACES PREPARED SURFACES SET SULINE AND GRADE ESTABLISHED SET SURFACE RELEASE AGENT ALAPS. ADEQ. SECURED LEAN CONSTRUCTION JOINTS PREPARED SAFETY PRECAUTIONS OBSERVED SERVED SET SURFACE RELEASE AGENT ALAPS. ADEQ. SECURED LEAN FINAL CLEANING ACCEPTABLE COMPLETE/ACCEPTABLE TO DRAWING REV. SIGNATURE DATE BRACING/SHORING CORRECT SIZE/GRADE LOCATION DATE SAFETY PRECAUTIONS OBSERVED LECS. SNOW, WATER STOPS WIRE THES/FORM RODS PLACEMENT/CONSOLIDATION EQUIPMENT AVAILABLE/ADEQUATE SAFETY PRECAUTIONS OBSERVED REV. SIGNATURE DATE OUNFLETE/ACCEPTABLE TO DRAWING REV. SIGNATURE DATE OUNFLETE/ACCEPTABLE TO DRAWING REV. SIGNATURE DATE OBSERVATIONS/REMARKS AUTHORIZATION FOR PLACEMENT						
REPLACEMENT VERIFICATION 1. ELECTRICAL SUPERVISOR: ITEMS TO BE CHECKED CABLES/GROUND WIRE						
REPLACEMENT VERIFICATION 1. ELECTRICAL SUPERVISOR: ITEMS TO BE CHECKED CABLES/GROUND WIRE CONDUIT BOXES OTHER COMPLETE/ACCEPTABLE TO DRAWING REV. SIGNATURE DATE 2. MECH_PIPING SUPERVISOR: ITEMS TO BE CHECKED MECHANICAL INSERTS PIPING SLEEVES MECH FRAMES OTHER COMPLETE/ACCEPTABLE TO DRAWING REV. SIGNATURE DATE 3. CIVIL/STRUCT. SUPERVISOR: ITEMS TO BE CHECKED ROCK CROSS SECTIONS TAKEN ROCK SURFACES PREPARED SCREEDS ILINE AND GRADE ESTABLISHED SCREEDS SET SINGHEMS CORRECT SIZE/GRADE LOCATION INTERIOR SURFACE RELEASE AGENT LAPS. ADEQ. SECURED LEAN CONSTRUCTION JOINTS PREPARED SAFETY PRECAUTIONS OBSERVED SCREEDS SET SAFETY PRECAUTIONS OBSERVED RELEASE AGENT SAFETY PRECAUTIONS OBSERVED SET SAFETY PRECAUTIONS OBSERVED SET SIGNATURE DATE COMPLETE/ACCEPTABLE TO DRAWING REV. SIGNATURE DATE QUALITY CONTROL INSPECTION VERIFICATION SIGNATURE DATE OBSERVATIONS/REMARKS AUTHORIZATION FOR PLACEMENT	CONCRETE TYPE	MIX NO	ADDIT	IVES	COMPUTED	QTY
ABLES/GROUND WIRE CONDUIT BOXES OTHER DATE CABLES/GROUND WIRE CONDUIT BOXES OTHER DATE COMPLETE/ACCEPTABLE TO DRAWING REV. SIGNATURE DATE 2. MECH./PIPING SUPERVISOR: ITEMS TO BE CHECKED MECHANICAL INSERTS PIPING SLEEVES MECH. FRAMES OTHER DATE COMPLETE/ACCEPTABLE TO DRAWING REV. SIGNATURE DATE 3. CIVIL/STRUCT. SUPERVISOR: ITEMS TO BE CHECKED ROCK CROSS SECTIONS TAKEN ROCK SURFACES PREPARED SCREEDS SET SIGNATURE DATE ALIGNMENT BRACING/SHORING CORRECT SIZE/GRADE LOCATION MINTERIOR SURFACE RELEASE AGENT LAPS. ADEQ. SECURED LEAN DEALEMENT/CONSOLIDATION EQUIPMENT AVAILABLE/ADEQUATE SAFETY PRECAUTIONS OBSERVED SET SIGNATURE DATE COMPLETE/ACCEPTABLE COMPLETE/ACCEPTABLE REV. SIGNATURE DATE ALIGNMENT RELEASE AGENT SIZE/GRADE DATE CONSTRUCTION JOINTS PREPARED RELEASE AGENT SIZE/GRADE DATE SAFETY PRECAUTIONS OBSERVED SET SIZE/GRADE DATE COMPLETE/ACCEPTABLE DATE COMPLETE/ACCEPTABLE DATE AUTHORIZATION FOR PLACEMENT AUTHORIZATION FOR PLACEMENT	LOCATION SKE	CTCH – PROVIDE SP	ECIAL DIRECTIO	ONS, DETAILS, FLO	W DIRECTION, ET	rc.
ABLES/GROUND WIRE CONDUIT BOXES OTHER DATE CABLES/GROUND WIRE CONDUIT BOXES OTHER DATE COMPLETE/ACCEPTABLE TO DRAWING REV. SIGNATURE DATE 2. MECH./PIPING SUPERVISOR: ITEMS TO BE CHECKED MECHANICAL INSERTS PIPING SLEEVES MECH. FRAMES OTHER DATE COMPLETE/ACCEPTABLE TO DRAWING REV. SIGNATURE DATE 3. CIVIL/STRUCT. SUPERVISOR: ITEMS TO BE CHECKED ROCK CROSS SECTIONS TAKEN ROCK SURFACES PREPARED SCREEDS SET SIGNATURE DATE ALIGNMENT BRACING/SHORING CORRECT SIZE/GRADE LOCATION MINTERIOR SURFACE RELEASE AGENT LAPS. ADEQ. SECURED LEAN DEALEMENT/CONSOLIDATION EQUIPMENT AVAILABLE/ADEQUATE SAFETY PRECAUTIONS OBSERVED SET SIGNATURE DATE COMPLETE/ACCEPTABLE COMPLETE/ACCEPTABLE REV. SIGNATURE DATE ALIGNMENT RELEASE AGENT SIZE/GRADE DATE CONSTRUCTION JOINTS PREPARED RELEASE AGENT SIZE/GRADE DATE SAFETY PRECAUTIONS OBSERVED SET SIZE/GRADE DATE COMPLETE/ACCEPTABLE DATE COMPLETE/ACCEPTABLE DATE AUTHORIZATION FOR PLACEMENT AUTHORIZATION FOR PLACEMENT						
CABLES/GROUND WIRE			COVED			
REV		<u></u>	_		. –	
SIGNATURE DATE 2. MECH./PIPING SUPERVISOR: ITEMS TO BE CHECKED MECHANICAL INSERTS PIPING SLEEVES MECH. FRAMES OTHER COMPLETE/ACCEPTABLE TO DRAWING REV. SIGNATURE DATE 3. CIVIL/STRUCT. SUPERVISOR: ITEMS TO BE CHECKED ROCK CROSS SECTIONS TAKEN ROCK SURFACES PREPARED SUPERVISOR: ITEMS TO BE CHECKED LINE AND GRADE ESTABLISHED FORMS REINFORCING STEEL ALIGNMENT BRACING/SHORING CORRECT SIZE/GRADE LOCATION INTERIOR SURFACE RELEASE AGENT LAPS. ADEQ. SECURED LEAN CONSTRUCTION JOINTS PREPARED WATER STOPS WIRE TIES/FORM RODS PLACEMENT/CONSOLIDATION EQUIPMENT AVAILABLE/ADEQUATE FINAL CLEANING ACCEPTABLE REV. SIGNATURE DATE QUALITY CONTROL INSPECTION VERIFICATION SIGNATURE DATE OBSERVATIONS/REMARKS SIGNATURE DATE AUTHORIZATION FOR PLACEMENT DATE AUTHOR		_	_	_	_	
2. MECH_PIPING SUPERVISOR: ITEMS TO BE CHECKED MECHANICAL INSERTS	COMPLETE/ACCEPTABLE T	O DRAWING	REV			
MECHANICAL INSERTS				SI	GNATURE	DATE
COMPLETE/ACCEPTABLE TO DRAWING REV. SIGNATURE DATE 3. CIVIL/STRUCT. SUPERVISOR: ITEMS TO BE CHECKED ROCK CROSS SECTIONS TAKEN ROCK SURFACES PREPARED LINE AND GRADE ESTABLISHED LINE AND GRADE ESTABLISHED CONSTRUCTION JOINTS PREPARED RELEASE AGENT LAPS. ADEQ. SECURED LEAN PLACEMENT/CONSOLIDATION EQUIPMENT AVAILABLE/ADEQUATE SAFETY PRECAUTIONS OBSERVED LCE, SNOW, WATER REMOVED FINAL CLEANING ACCEPTABLE COMPLETE/ACCEPTABLE TO DRAWING REV. SIGNATURE DATE QUALITY CONTROL INSPECTION VERIFICATION SIGNATURE DATE AUTHORIZATION FOR PLACEMENT						
3. CIVIL/STRUCT. SUPERVISOR: ITEMS TO BE CHECKED ROCK CROSS SECTIONS TAKEN ROCK SURFACES PREPARED LINE AND GRADE ESTABLISHED FORMS	MECHANICAL INSERTS	☐ PIPING S	SLEEVES	MECH. FRAME	S \square O	THER
3. CIVIL/STRUCT. SUPERVISOR: ITEMS TO BE CHECKED ROCK CROSS SECTIONS TAKEN ROCK SURFACES PREPARED SCREEDS SET LINE AND GRADE ESTABLISHED LINE AND GRADE ESTABLISHED LINE AND GRADE ESTABLISHED CORRECT SIZE/GRADE LOCATION DINTERIOR SURFACE RELEASE AGENT LAPS. ADEQ. SECURED LEAN CONSTRUCTION JOINTS PREPARED WATER STOPS WIRE TIES/FORM RODS PLACEMENT/CONSOLIDATION EQUIPMENT AVAILABLE/ADEQUATE SAFETY PRECAUTIONS OBSERVED DICE, SNOW, WATER REMOVED FINAL CLEANING ACCEPTABLE COMPLETE/ACCEPTABLE TO DRAWING REV. SIGNATURE DATE QUALITY CONTROL INSPECTION VERIFICATION SIGNATURE DATE OBSERVATIONS/REMARKS AUTHORIZATION FOR PLACEMENT	COMPLETE/ACCEPTABLE T	O DRAWING	REV			
ROCK CROSS SECTIONS TAKEN				SI	IGNATURE	DATE
SCREEDS SET LINE AND GRADE ESTABLISHED FORMS		_			_	
FORMS ALIGNMENT		TAKEN				
ALIGNMENT BRACING/SHORING CORRECT SIZE/GRADE LOCATION INTERIOR SURFACE RELEASE AGENT LAPS. ADEQ. SECURED LEAN CONSTRUCTION JOINTS PREPARED WATER STOPS WIRE TIES/FORM RODS SPLACEMENT/CONSOLIDATION EQUIPMENT AVAILABLE/ADEQUATE SAFETY PRECAUTIONS OBSERVED ICE, SNOW, WATER REMOVED SIGNATURE COMPLETE/ACCEPTABLE REV. SIGNATURE DATE QUALITY CONTROL INSPECTION VERIFICATION SIGNATURE DATE OBSERVATIONS/REMARKS AUTHORIZATION FOR PLACEMENT	SCREEDS SET	Ш	LI	NE AND GRADE EST	TABLISHED	
INTERIOR SURFACE RELEASE AGENT LAPS. ADEQ. SECURED LEAN CONSTRUCTION JOINTS PREPARED WATER STOPS WIRE TIES/FORM RODS SPLACEMENT/CONSOLIDATION EQUIPMENT AVAILABLE/ADEQUATE SAFETY PRECAUTIONS OBSERVED ICE, SNOW, WATER REMOVED SIGNATURE DATE COMPLETE/ACCEPTABLE TO DRAWING REV. SIGNATURE DATE QUALITY CONTROL INSPECTION VERIFICATION SIGNATURE DATE OBSERVATIONS/REMARKS AUTHORIZATION FOR PLACEMENT	<u>FORMS</u>				_	
CONSTRUCTION JOINTS PREPARED WATER STOPS WIRE TIES/FORM RODS PLACEMENT/CONSOLIDATION EQUIPMENT AVAILABLE/ADEQUATE SAFETY PRECAUTIONS OBSERVED ICE, SNOW, WATER REMOVED FINAL CLEANING ACCEPTABLE COMPLETE/ACCEPTABLE TO DRAWING REV. SIGNATURE DATE QUALITY CONTROL INSPECTION VERIFICATION SIGNATURE DATE OBSERVATIONS/REMARKS AUTHORIZATION FOR PLACEMENT	ALIGNMENT	BRACING/S	HORING	CORRECT SIZE/GRA	ADE LOC	ATION
PLACEMENT/CONSOLIDATION EQUIPMENT AVAILABLE/ADEQUATE SAFETY PRECAUTIONS OBSERVED ICE, SNOW, WATER REMOVED FINAL CLEANING ACCEPTABLE COMPLETE/ACCEPTABLE TO DRAWING REV. SIGNATURE QUALITY CONTROL INSPECTION VERIFICATION SIGNATURE OBSERVATIONS/REMARKS DATE AUTHORIZATION FOR PLACEMENT AUTHORIZATION AUTHORIZATION FOR PLACEMENT AVAILABLE/ADEQUATE ICE, SNOW, WATER REMOVED SIGNATURE DATE	INTERIOR SURFACE	RELEASE A	GENT	LAPS. ADEQ. SECUI	RED LEA	N 🔲
SAFETY PRECAUTIONS OBSERVED	CONSTRUCTION JOINTS	PREPARED	WATER	R STOPS	WIRE TIES/FORM	RODS
FINAL CLEANING ACCEPTABLE COMPLETE/ACCEPTABLE TO DRAWING REV SIGNATURE DATE QUALITY CONTROL INSPECTION VERIFICATION SIGNATURE DATE OBSERVATIONS/REMARKS AUTHORIZATION FOR PLACEMENT	PLACEMENT/CONSOLID	ATION EQUIPMENT	AVAILABLE/ADE	QUATE		
COMPLETE/ACCEPTABLE TO DRAWING REV SIGNATURE DATE QUALITY CONTROL INSPECTION VERIFICATION SIGNATURE DATE OBSERVATIONS/REMARKS	SAFETY PRECAUTIONS (DBSERVED	ICE, SNOW,	WATER REMOVED		
QUALITY CONTROL INSPECTION VERIFICATION SIGNATURE DATE SIGNATURE DATE OBSERVATIONS/REMARKS AUTHORIZATION FOR PLACEMENT	FINAL CLEANING ACCE	PTABLE				
QUALITY CONTROL INSPECTION VERIFICATION SIGNATURE DATE OBSERVATIONS/REMARKS AUTHORIZATION FOR PLACEMENT	COMPLETE/ACCEPTABLE T	O DRAWING	REV			
OBSERVATIONS/REMARKS				S	IGNATURE	DATE
OBSERVATIONS/REMARKS	QUALITY CONTROL INSPEC	CTION VERIFICATION	N			
AUTHORIZATION FOR PLACEMENT				S	IGNATURE	DATE
AUTHORIZATION FOR PLACEMENT	OBSERVATIONS/REMARKS					
CONSTRUCTION MANAGER DATE	AUTHORIZATION FOR PLA	CEMENT				
			CONSTRUCTION	I MANAGER		DATE

	RSONS	Job Number	Project	Pag	ge of
	Field Inspection Checklist				1/2
Placing	g, Consolidation, Finishing, Curing and Repair of Concrete				
CON	TRACTOR:	CONTRACT	`NO:	'	
REFE	ERENCES (DRAWING, SPECIFICATION, PROCEDURE):				
	ATTRIBUTE		YE	s NO	N/A
<u>A</u>	PLACING				
1.	Pre-placement checklist completed? Placement authorized?				
2.	Concreting surfaces cleaned, moistened when required?				
3.	Conveying equipment suitable for placement?				
4.	Conveying equipment clean, properly maintained?				
5.	Vertical drop limits not exceeded?				
6.	Horizontal layers not exceeding two-feet in depth?				
7.	Flow of placement per sketch details?				
<u>B</u>	CONSOLIDATION				
1.	Vibrators previously tested and approved?				
2.	Systematic pattern used during vibration?				
3.	Vibrators:				
	a) Penetrating previous layer?				
	b) Not used for horizontal movement of concrete?				
	c) Withdrawn slowly?				
	d) Not over vibrating?				
<u>C</u>	<u>FINISHING</u>				
1.	Surface top properly screened, when required?				
2.	Finishing tools used for intended purpose?				
3.	Desired finish obtained? Even, smooth and level?				
4.	Joints, edges, corners properly finished?				
<u>D</u>	CURING				
1.	Forms left in place per construction specifications requirements?				
2.	Curing operations started immediately, adequate?				
3.	Curing protection periodically checked and maintained?				
4.	Curing is continuous to specified length of curing process?				
5.	Traffic and loading over surfaces controlled during curing?				

PAI	RSONS	Job Number	Project	eject Page of		
	Field Inspection Checklist				2	/2
Placin	g, Consolidation, Finishing, Curing and Repair of Concrete					
CON	TRACTOR:	CONTRACT	NO:			
REFE	ERENCES (DRAWING, SPECIFICATION, PROCEDURE):					
	ATTRIBUTE		YI		NO	N/A
<u>E</u>	REPAIR REPAIR		11	25 1	.10	IN/A
1.	Surfaces inspected? Serious defects documented?					
2.	Cosmetic repairs made?					
3.	Structural defects repaired in accordance with approved procedures?					
REM	ARKS:					
OC 9	SIGNATURE:	DAT	E:			
yc s	MONATURE.	DAI	L			

PAI	RSONS	Job Number	Project		Page	of
	Field Inspection Checklist				1/2	2
	Pre-Cast Concrete Piles					
CON	TRACTOR:	CONTR.	ACT NO:			
REFI	ERENCES (DRAWING, SPECIFICATION, PROCEDURE): _					
	ATTRIBUTE			YES	NO	N/A
1.	Receipt inspection performed including:					
	a) Dimensions?					
	b) Visual?					
	c) Material test reports for cement, concrete, reinforcing ste	el, shells, mix test re	eports, etc.?			
	d) Reinforcing steel for spacing, clearance, size, dowel and t	endon extensions?				
2.	Piles properly handled, stored, and placed?					
3.	Safety conditions observed?					
4.	Contractors approved procedures complied with?					
5.	Test piles required? Driven? Definition of refusal understoo allowed?	red? Jetting				
6.	Proper protection, pre-cautions taken for adjacent structures,					
7.	Piles properly placed, sequenced according to plan, and plun	ıb?				
8.	Splices properly prepared, completed?					
9.	Piles driven without interruption, driven to required depth to	obtain bearing capac	city?			
10.	Piles, shells damaged during driving? Mis-aligned? Over-dr	riven? Tops deforme	ed?			
11.	Inside properly cleaned, cross section verified, bottom interior	or cleaned of loose m	naterials?			
12.	Concrete delivery method approved? (tremie, pump, limited	free fall)				
13.	Concrete fill placed in single, uninterrupted operation?					
14.	Top of pile properly consolidated?					
15.	Volume of concrete properly measured and checked?					
16.	Concrete properly cured, protected from freezing and physic	al damage?				
17.	Piles cut-off to specified elevation? Cut-off level?					
18.	Load test (if required) performed to approved procedures?					
19.	Load test results evaluated, approved?					
20.	Contractor's Daily Report includes:					
	a) Identification of Contractors Supervisory personnel?					
	b) Pile type, length, splices, location, calculated safe load?					
	c) Penetration under last five hammer blows?					

PAF	RSONS	Job Number	Project		Page	of
	Field Inspection Checklist				2/2	2
	Pre-Cast and Cast-In-Place Concrete Piles					
	TRACTOR:		ACT NO:			
REFE	RENCES (DRAWING, SPECIFICATION, PROCEDURE): _					
	ATTRIBUTE		7	YES	NO	N/A
	d) Unusual conditions, obstructions, replaced piles, etc.?					
	e) Results of tests, if any?					
21.	Inspectors records include:					
	a) Make, model of hammer					
	b) Energy source					
	c) Weight of striking parts					
	d) Height of fall of striking parts					
	e) Weight of pile					
	f) Blows per unit of penetration					
DEM	ARKS:					
KEWL	ARKS.					
QC S	IGNATURE:	I	DATE:			

PA	RSONS	Job Number	Project		Page	of
	Field Inspection Checklist				1/2	2
	Critical Piping – Assembly – Inspection – Test					
CON	TRACTOR:	CONTRA	ACT NO:			
REF	ERENCES (DRAWING, SPECIFICATION, PROCEDURE):					
	ATTRIBUTE		YI	ES	NO	N/A
<u>A</u>	<u>STORAGE</u>					
1.	Assemblies, fittings, etc. stored/protected per procedure req	uirements?				
2.	Pipe caps and plugs taped in place?					
3.	Assemblies properly shored to prevent damage/deterioration	1?				
4.	Material segregated, when required?					
<u>B</u>	<u>IN-PROCESS</u>					
1.	Welders qualified, certified? Qualification records current?					
2.	Welders using qualified procedure?					
3.	Weld wire control adequate? Correct type and size?					
4.	Welding machine settings within procedure requirements?					
5.	Welders applying individual identification on welded joints	?				
6.	Unused weld wire returned to proper storage?					
7.	Weld preps per ANSI B31.1 and procedure requirements?					
8.	Weld root opening within tolerance?					
9.	Weld joint alignment within tolerance?					
10.	Pre-heat applied properly?					
11.	Visual and dimensional inspection performed?					
12.	Heat treatment performed to procedure requirements?					
13.	Weld adequately prepared for nondestructive examination?					
14.	NDE performed, evaluated, documented to procedure require	rements?				
15.	NDE operator qualified/certified? Qualification records cur	rent?				
16.	Defective welds adequately repaired, retested and records up	pdated?				
17.	Open pipe ends protected during and after installation?					
18.	Valves, valve internals protected during welding?					
<u>C</u>	FINAL					
1.	Bolted flanges:					
	a) Face to face opening consistent?					

b) Gasket properly compressed?

	RSONS	Project		Page	of	
	Field Inspection Checklist				2/2	2
(Critical Piping – Assembly – Inspection – Test					
	TRACTOR:		ACT NO:			
REFE	ERENCES (DRAWING, SPECIFICATION, PROCEDURE): _					
	ATTRIBUTE			YES	NO	N/A
	c) Bolts/studs correct material?					
	d) Bolts/studs completely engaging nuts?					
2.	Completed weld records properly filed, maintained?					
3. Authorized Inspector notified of ASME designated hold points?						
4.	System properly prepared and supported for hydrostatic testi	ng?				
5.	ASME Code Data Report completed? Approved by authoriz	zed inspector?				
6. Temporary attachments removed after hydrostatic testing? System restored to normal?						
7.	Completed system cleaned per specification and procedure re	equirements?				

PAI	RSONS		Job Number	Project	Page of		
	Electrical Inspection / 1	Test Sheet			1/1		
	Ground Rod Earth Resis	stance Test					
CON	TRACTOR:		CONTRA	ACT NO:			
REFI	ERENCES (DRAWING, SPECIFIC	CATION, PROCEDURE):					
GRO	UND ROD EARTH RESISTANCI	E TEST PROCEDURE (FA	LL OF POTENTIAL	METHOD)			
1.	After ground rods are installed to	the correct depth measure the	he earth resistance of	each individual re	od.		
2.	Install and connect reference elec	trodes and test equipment as	s per manufacturer's	est procedure.			
3.	Measure earth resistance and reco	ord below.					
4.	Maximum acceptable earth resista	ance as per Specification Se	ction 19690 is 25 ohr	ns.			
GRO	UND ROD EARTH RESISTANCI	E TEST RESULTS					
SERV	TICE:	I	OCATION:				
EQUI	PMENT NO:	F	RFI NO:				
CON	NECTED:	I	DATE:				
TEST	EQUIPMENT USED:						
MAK	ER:		AMBIENT TEMP:				
MOD	EL NO:		HUMIDITY % RH:				
RAN	GE:		WEATHER:				
SERL	AL NO:						
TEST	RESULTS:						
	TEST ITEMS	EARTH RESISTA	ANCE	REMARI	KS		
Maxi	mum Earth Resistance for Ground	Rod = 25 ohms					
.,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,	2 Tollowing for Ground						
QC S	IGNATURE:		I	DATE:			

Electrical Inspection / Test Sheet Ground Grid Earth Resistance Test CONTRACTOR:		Electrical Inspection /						
CONTRACTOR: CONTRACT NO:			Test Sheet			1/1		
REFERENCES (DRAWING, SPECIFICATION, PROCEDURE): GROUND GRID EARTH RESISTANCE TEST PROCEDURE (FALL OF POTENTIAL METHOD) 1. After ground rods and ground conductors installation is completed and interconnected, measure the earth resistance of the grounding grid. 2. Install and connect reference electrodes and test equipment as per manufacturer's test procedure. 3. Measure earth resistance of ground grid and record below. 4. Maximum acceptable earth resistance as per Specification Section 16960 is 1 ohm. GROUNDING GRID EARTH RESISTANCE TEST RESULTS SYSTEM: LOCATION: RFI NO: CONNECTED: DATE: TEST EQUIPMENT: AMBIENT TEMP: MAKER: AMBIENT TEMP: MODEL NO: HUMIDITY % RH: SERIAL NO: TEST RESULTS:		Ground Grid Earth Res	stance Test					
GROUND GRID EARTH RESISTANCE TEST PROCEDURE (FALL OF POTENTIAL METHOD) 1. After ground rods and ground conductors installation is completed and interconnected, measure the earth resistance of the grounding grid. 2. Install and connect reference electrodes and test equipment as per manufacturer's test procedure. 3. Measure earth resistance of ground grid and record below. 4. Maximum acceptable earth resistance as per Specification Section 16960 is 1 ohm. GROUNDING GRID EARTH RESISTANCE TEST RESULTS SYSTEM: LOCATION: RFI NO: CONNECTED: DATE:	CONT	ΓRACTOR:		CONTRA	ACT NO:			
1. After ground rods and ground conductors installation is completed and interconnected, measure the earth resistance of the grounding grid. 2. Install and connect reference electrodes and test equipment as per manufacturer's test procedure. 3. Measure earth resistance of ground grid and record below. 4. Maximum acceptable earth resistance as per Specification Section 16960 is 1 ohm. GROUNDING GRID EARTH RESISTANCE TEST RESULTS SYSTEM: LOCATION:	REFE	RENCES (DRAWING, SPECIF	CATION, PROCEDURE): _					
of the grounding grid. 2. Install and connect reference electrodes and test equipment as per manufacturer's test procedure. 3. Measure earth resistance of ground grid and record below. 4. Maximum acceptable earth resistance as per Specification Section 16960 is 1 ohm. GROUNDING GRID EARTH RESISTANCE TEST RESULTS SYSTEM: LOCATION: EQUIPMENT: RFI NO: CONNECTED: DATE: TEST EQUIPMENT USED: MAKER: AMBIENT TEMP: MODEL NO: HUMIDITY % RH: RANGE: WEATHER: SERIAL NO: TEST RESULTS:	GROU	UND GRID EARTH RESISTAN	CE TEST PROCEDURE (FA	LL OF POTENTIAL	METHOD)			
3. Measure earth resistance of ground grid and record below. 4. Maximum acceptable earth resistance as per Specification Section 16960 is 1 ohm. GROUNDING GRID EARTH RESISTANCE TEST RESULTS SYSTEM: LOCATION: RFI NO: DATE: CONNECTED: DATE: DATE: TEST EQUIPMENT USED: MAKER: AMBIENT TEMP: HUMIDITY % RH: RANGE: WEATHER: SERIAL NO: TEST RESULTS:	1.	Č Č	onductors installation is comp	pleted and interconne	cted, measure the	earth resistances		
4. Maximum acceptable earth resistance as per Specification Section 16960 is 1 ohm. GROUNDING GRID EARTH RESISTANCE TEST RESULTS SYSTEM: LOCATION: EQUIPMENT: RFI NO: CONNECTED: DATE: TEST EQUIPMENT USED: MAKER: AMBIENT TEMP: MODEL NO: HUMIDITY % RH: RANGE: WEATHER: SERIAL NO: TEST RESULTS:	2.	Install and connect reference ele	ctrodes and test equipment as	per manufacturer's t	est procedure.			
GROUNDING GRID EARTH RESISTANCE TEST RESULTS SYSTEM: LOCATION: EQUIPMENT: RFI NO: CONNECTED: DATE: TEST EQUIPMENT USED: MAKER: AMBIENT TEMP: MODEL NO: HUMIDITY % RH: SERIAL NO: WEATHER: TEST RESULTS:	3.	Measure earth resistance of grou	and grid and record below.					
SYSTEM: LOCATION: EQUIPMENT: RFI NO: CONNECTED: DATE: TEST EQUIPMENT USED: AMBIENT TEMP: MAKER: AMBIENT TEMP: MODEL NO: HUMIDITY % RH: RANGE: WEATHER: SERIAL NO: TEST RESULTS:	4.	Maximum acceptable earth resis	tance as per Specification Sec	ction 16960 is 1 ohm.				
EQUIPMENT: RFI NO: CONNECTED: DATE: TEST EQUIPMENT USED: AMBIENT TEMP: MAKER: AMBIENT TEMP: MODEL NO: HUMIDITY % RH: RANGE: WEATHER: SERIAL NO: TEST RESULTS:	GROU	UNDING GRID EARTH RESIST	CANCE TEST RESULTS					
CONNECTED: DATE: TEST EQUIPMENT USED: AMBIENT TEMP: MODEL NO: HUMIDITY % RH: RANGE: WEATHER: SERIAL NO: TEST RESULTS:	SYSTI	EM:	I	LOCATION:				
TEST EQUIPMENT USED: MAKER:	EQUII	PMENT:	1	RFI NO:				
MAKER:	CONN	NECTED:		DATE:				
MODEL NO: HUMIDITY % RH: WEATHER: SERIAL NO: TEST RESULTS:	TEST	EQUIPMENT USED:						
RANGE: WEATHER: SERIAL NO: TEST RESULTS:	MAKE	ER:	A	AMBIENT TEMP:				
SERIAL NO: TEST RESULTS:	MODE	EL NO:	1	HUMIDITY % RH:				
TEST RESULTS:	RANG	GE:		WEATHER:				
	SERIA	AL NO:						
TEST ITEMS EARTH RESISTANCE REMARKS	TEST	RESULTS:						
		TEST ITEMS	EARTH RESISTA	ANCE	REMARI	XS .		
			z z z z z z z z z z z z z z z z z z z					
Maximum Earth Resistance for Interconnected Grounding System = 1 ohms	OC SI	IGNATURE:		Γ	OATE:			

PAI	RSONS	Job Number	Project		Page	of
	Electrical Inspection / Test Sheet				1/1	
	Light Installation					
CON	TRACTOR:	CONTRA	ACT NO:			
REFI	ERENCES (DRAWING, SPECIFICATION, PROCEDURE): _					
	ATTRIBUTE			YES	NO	N/A
1.	Installed lighting fixtures comply with fixture schedule draw	ing?				
2.	Lighting fixture location is correct as shown on the design ap	proved shop drawing	g?			
3.	Lighting fixture and fittings are installed correctly an specification?	d tightly as specif	ied in the			
4.						
5.	Cable wire color code is correct and identification tags instal	led at panel board?				
6.	Continuity and grounding test completed?					
7.	All wire entries are sealed with a non-setting sealant?					
8.	Lighting photo cell control is correctly installed?					
	ARKS:					
QC S	GIGNATURE:		DATE:			

PAI	RSONS	Job Number	Project	F	Page	of
	Electrical Inspection / Test Sheet				1/1	
Com	bination Starter, PB and Selector Switches Control System Components					
CON	TRACTOR:	CONTR.	ACT NO:			
	ERENCES (DRAWING, SPECIFICATION, PROCEDURE): _					
	ATTRIBUTE		Y	ES I	NO	N/A
1.	Equipment/components installed per approved drawings and	material submittals?				
2.	Equipment/components installed at correct location and elev-					
3.	Cable/wire color code correct and tagging identification insta					
4.	Control wiring connected per approved drawing?					
5.						
6.						
	ARKS:					
QC S	SIGNATURE:	1	DATE:			

PARSO!	NS		Job Number	Project	Page of	
El	ectrical Inspec	tion / Test S	heet			1/1
Continui	ty Test of all Fix	kture Bodies	to Ground			
CONTRACTO	R:			CONTRA	ACT NO:	
REFERENCES	S (DRAWING, SP	ECIFICATIO	N, PROCEDURE):		
INSTRUMENT	USED:			LOCATION:		
CIRCUIT	FIXTURE			FIXTURE BODY	REMAR	RKS
NO.	NO.	ТО	FROM	TO GROUND		
	1					
REMARKS: _						
QC SIGNATU	RE:			Г	OATE:	

PARSONS						mber	Project	Page of		
	Electi	rical Inspection	/ Test She	eet				1/2		
		Cable Test Proc								
CON						CONTRACT NO:				
		RAWING, SPECI								
INSU	JLATION RES	SISTANCE WITH	I ABSORP	TION INDEX TI	EST PROCED	URE				
1.	The test equi	ipment shall be co	nnected pro	perly.						
2.	The voltage	of 500V held for a	a period of o	one (1) minute ar	nd results reco	rded belo	ow.			
3.	Each conduc	ctor is to be measu	red to grour	nd and to the thre	e other condu	ctors.				
4.	The test sha Engineer.	all be performed	after cable	installation and	d terminations	are con	npleted and wit	nessed by the QA		
5.	The absorpti	on index is calculated	ated as: Abs	orption Index =	60 sec IR read	ling / 30 s	sec IR reading			
6.	The insulation resistance shall be compared for similar results of the other conductors and feeders.									
	The insurant	JII TOSISTANOO SITAN	- Compare			or conduc	tors und recuers.			
INSI	JLATION RES	SISTANCE WITH	I ABSORP	TION INDEX TI	EST RESULT					
INSULATION RESISTANCE WITH ABSORPTION INDEX TEST RESULTS FEEDER NO: CABLE SIZE:										
							D.1	D21		
	CORE	LENGTH (KM)	TIME (SEC)	VOLTAGE (KV)	ABSORPTIO INDEX		R1 (G-OHM)	R'1 (G-OHM/KM)		
L1 7	ГО GND		30	0.5						
			60	0.5						
L2 7	ΓO GND		30	0.5						
			60	0.5						
L3 7	ΓO GND		30	0.5						
			60	0.5						
NT	O GND		30	0.5						
			60	0.5						
L1 7	ΓO L2, L3, N		30	0.5						
			60	0.5						
L2 7	L2 TO L1, L3, N		30	0.5						
			60	0.5						
L3 TO L1, L2, N		30	0.5							
			60	0.5						
NT	N TO L1, L2, L3 30 0.5		0.5							
			60	0.5						
AMBIENT TEMP: HUMIDITY:										
TEST INSTRUMENT: MAN					MANUFAC	ΓURER: _				
REM	IARKS:									

PA	RSONS			Job Number	Project	Page of		
	Electrical Inspe	ction / Test Sheet				2/2		
	Cable Test	Procedures						
CON	TRACTOR:			CONTRA	ACT NO:			
REF	ERENCES (DRAWING, S	SPECIFICATION, PROCEDU	RE): _					
	DUCTOR PHASING TES							
1.	Conductors are identified	d color mode.						
2.	2. Phasing checks are to be performed when the cable installation is completed and before conductors are termin							
3.	Conductors are to be pha	ase checked individually.						
4.	Confirm the phasing of e	each conductor with a continuity	y teste	er (ohmmeter).				
5.	Conductors not under tes	st must be clear of ground.						
6.	Test results will be recor	rded below.						
CON	DUCTOR PHASING TES	ST RESULTS						
FEEI	DER NO:	CABLE SIZE:	CABLE L	ENGTH:				
PHAS	SE CHECKING TO BE CAR	RIED OUT BEFORE STARTING	S ANY	OTHER TEST:				
	TEST	PHASE		CONNECTION	RESULT (OK/NOT OK)			
	1 L1]	L1 EARTHED L2 UNEARTHED L3 UNEARTHED N UNEARTHED				
	2 L2]	L1 UNEARTHED L2 EARTHED L3 UNEARTHED N UNEARTHED				
	3 L3]	L1 UNEARTHED L2 UNEARTHED L3 EARTHED N UNEARTHED				
4 N]	L1 UNEARTHED L2 UNEARTHED L3 UNEARTHED N EARTHED				
TEST	INSTRUMENT:		l	MANUFACTURER:				
REM	ARKS:							
QC S	SIGNATURE:			D	OATE:			

PA	RSONS	Job Number	Project	Pa	ge of
	Electrical Inspection / Test Sheet				1/1
(Conduit and Junction / Outlet Boxes Installation				
gov	TERRAL CITION	COLUMN	A CITALIO		
	TRACTOR:		ACT NO:		
KEF.	ERENCES (DRAWING, SPECIFICATION, PROCEDURE): _				
	ATTRIBUTE		YI	ES NO	O N/A
<u>A</u>	<u>SUPPORTS</u>				
1.	Conduit adequately supported?				
2.	Support alignment checked?				
<u>B</u>	CONDUITS				
1.	Installed conduits in accordance with shop drawing in a worl	kman like manner?			
2.	Bends free of damage?				
3.	Oxide inhibitor used on threaded connection?				
4.	Conduit & fittings correct size & type?				
5.	Identification of conduits installed?				
<u>C</u>	JUNCTION / OUTLET BOXES				
1.	Boxes installed are the correct size & type?				
2.	Boxes are properly supported and installed at correct elevation	on?			
3.	Proper identification on box?				
4.	Pull/splicing box installed at accessible location?				
<u>D</u>	GROUNDING				
1.	Metallic conduit solidly grounded?				
2.	Conduit grounding bushing installed?				
3.	Pull boxes and junction conduit grounded?				
4.	Bonding wire grounding connections completed?				
REM	IARKS:				
001	NICNIA TUDE.	•	ATE.		
QC S	SIGNATURE:		DATE:		

PA	RSONS	Job Number	Project	ect Page		of
	Electrical Inspection / Test Sheet				1/	1
Cable	e & Cable Accessories / Panelboard / Wiring Devices					
CON	TRACTOR:	CONTRA	ACT NO:			
REF	ERENCES (DRAWING, SPECIFICATION, PROCEDURE): _					
	ATTRIBUTE			YES	NO	N/A
1.	Panelboard installed at proper elevation and circuit breakdapproved drawings and submittals?	er accessories provi	ded are per			
2.	Installed wiring devices and plates with approved material su					
3.	Cable wire correct size and type?					
4.	Low voltage power cable in outlet box and panelboard prope	rly connected?				
5.	Cable size color code is correct and identification tags ar boxes?	board/outlet				
6.	Installed terminal lugs are correct size and application?					
7.	All conduit and outlet boxes and panelboard properly grounded?					
8.	Continuity and grounding test complete?					
9.	Circuit index directory installed inside panelboard?					
REM	IARKS:					
QC S	SIGNATURE:	I	DATE:			

PA	RSC	ONS	Job Number	Project	Page of
		Electrical Inspection / Test Sheet			1/1
	Elec	trical Service and Distribution System			
CON	TRAC7	TOR:	CONTR	ACT NO:	
REF	ERENC	ES (DRAWING, SPECIFICATION, PROCEDURE):			
MOI	LDED C	ASE CIRCUIT BREAKER RECORD			
PAN	EL BOA	RD NO: LOG	CATION:		
CAB	LE NO:	CAE	BLE SIZE:		
1.0	CIRCU	UIT BREAKER DATA:			
	1.1 M	IANUFACTURER			
	1.2	TYPE	AMF	PERE	
	1.3	THERMAL STRIP SETTING	AMPI	ERE	
	1.4	INSTANTANEOUS MAGNETIC TRIP RANGE			
2.0	CONN	SECTED LOAD DATA:			
	2.1	MANUFACTURER			
	2.2	NUMBER OF MOTOR / TRANSFORMERS			
	2.3	TOTAL KVA / KW / HP			
	2.4	VOLTAGE	VO	LTAGE	
	2.5	RATED FREQUENCY	HZ		
	2.6	FULL LOAD CURRENT (FLC)	AM	IPERE	
3.0	TRIP	SETTINGS:			
	3.1	THERMAL () FIXED			
		() VARIABLE			
	3.2	MAGNETIC () % FLC			
		() AMPERES			
DEM	AADVC.				
KEW	IAKKS:				
OC S	SIGNAT	TURE:		DATE:	
QC I	J1011/11				

PAR	PARSONS					Number	Project	Page of		
	Electrical	Inspection / Te	est Sheet					1/1		
	Molded Case C	Circuit Breaker	r Test Record							
CONTI	RACTOR:					_ CONTRA	ACT NO:			
REFER	RENCES (DRAW	ING, SPECIFIC	ATION, PROCEI	DURE): _						
EQUIP	PMENT IDENTIF	ICATION								
UNIT NO):			EQUIF	PMENT	NO:				
CIRCUIT NO:					PMENT	NAME:				
LOAD R	ATING:			FULL	LOAD .	AMPS:				
EQUIP	EQUIPMENT NAMEPLATE DATA									
MANUF	ACTURER NAME	:		THER	MAL T	RIP RATING:				
FRAME '	TYPE:			MAGN	NETIC 7	ΓRIP RATING:				
FRAME	SIZE:									
TEST DATA										
SPECIFII	ED MAGNETIC TI	RIP SETTING:		MAGNETIC TRIP RATING:						
TECT	Γ RESULTS	PHA	SE A		PHASE B PHASE C			ASE C		
1123		AS FOUND	AS LEFT	AS FOU	JND	AS LEFT	AS FOUND	AS LEFT		
LTD	CURRENT TRIP TIME									
	CURRENT							-		
STD	TRIP TIME									
MIN.	CURRENT									
TRIP	TRIP TIME									
	TO FRAME			 				_		
	LINE TO LOAD									
	T RESISTANCE SSORIES									
	Short Trip	☐ Auxili	iary Switch		/lechan	ical Lock Out	☐ Trip/Clo	ose Indicator		
				☐ Mechanical Lock Out☐ Trip/Close Indicator☐ Key Lock Out☐ Trip/Close Lights						
					☐ Bell Alarm ☐ Motor Operated Mech					
☐ Ground Current ☐ Electrical Lock Out ☐ Current Limiting Fuses ☐ Field Discharge Contact Limiter										
REMA	REMARKS:									
QC SIG	QC SIGNATURE: DATE:									

PARSONS						Job Numb	per	Project	Page of				
Е	lectrical Insp	pection /	Test Sheet	t					1/1				
	Cable	Test Rec	ord										
CONTRACTO	OR:				CONTRACT NO:								
REFERENCES	S (DRAWING	, SPECIFI	CATION, P	ROCEDU	J RE) : _								
EQUIPMENT	IDENTIFICA	TION											
UNIT NO:						EQUIPMENT NO:							
CIRCUIT NO:					EQUIF	PMENT NAME	:						
CABLE DATA	A												
MANUFACTURE	R NAME:				TRAD	E NAME:							
YEAR MANUFAC	CTURED:				YEAR	INSTALLED:							
SIZE:			NO. OF CO	ND.:			INSUL. C	LASS KV:					
TYPE OF INSULATION: RUBBER(LIKE)					ARNISH/	CAMBRIC	□ PA	PER [OTHER SPECIFY				
TYPE OF SHEAT	H OR JACKET	•			EST. L	ENGTH OF R	UN:						
SHIELDED		YES		NO	TYPE OF DUCT:								
NUMBER OF CA	BLES PER DUC	CT:			MOISTURE CONDITIONS IN DUCT:								
NUMBER OF CO	NDUCTORS:				F	PER SHEATH			PER PHASE				
TEST DATA													
TEST EQUIPMEN	T MANUFACT	ΓURER AN	ID TYPE:										
TEST VOLTAGE:				KV A.C.			KV D.C.	TIME:	MIN.				
WEATHER CONI	OITIONS:												
TEST TYPE:			BEFORE INS	STALL.		AFTER INS	TALL.		ROUTINE				
CURRENT RE	EADINGS (MI	ICRO – A	MPS D.C. O	R AMPS	A.C.)								
MINUTES	PH		PH	P	H PH PH			PH					
1/2													
1													
2													
5													
10													
	PHASE		KV	CURI	RENT	TIME							
FAILURES													
REMARKS: _		· 		•									
QC SIGNATU							DAT	E: _					

PARSON			Jo	ob Numb	er	Proje	ect	Page of				
Elec	trical Ins _i	pection /	Test Sh	eet							1/1	
	Motor	Test Rec	ord									
CONTRACTOR:					CONTRACT NO:							
REFERENCES (I	ORAWING	, SPECIFI	CATION	I, PRO	CEDURE): _							
EQUIPMENT ID	ENTIFICA	TION										
UNIT NO:				EQUIPMENT NO:								
CIRCUIT NO:				EQUIPMENT NAME:								
EQUIPMENT NA	MEPLAT	E DATA										
MANUFACTURER N	IAME:				SERIAL NO.	:			FRA	ME:		
TYPE:		CODE:			DUTY:				MOD	EL:		
S.F.:	H.P.:			R.P.M	[.		VOLTS	:		AMPS:		
INNER BEARING NO.:			'		OUTER BEA	RINC	3 NO.:					
TEST DATA												
MEG	GER		HIGH POTENTIAL				WINDING RESISTANCE					
TEST EQUIPMENT:			TEST E	QUIPM	IENT:			TEST EC	QUIPME	ENT:		
TEST VOLTAGE:			TEST VOLTAGE: WINDING TEMP.:									
WEATHER:			WEATH	IER:	WEATHER:							
TEST TYPE:	BEFOI INST		TEST TYPE: BEFORE INSTALL.				TEST TYPE: BEFORE INSTALL.					
	AFTEI INST.					TER NSTA					AFTER INSTALL.	
	ROUT					OUTI					ROUTINE	
□ WITH CAB	LES CONN	ECTED		☐ WITH CABLES CONNECTED			☐ WITH CABLES CONNECTED			CONNECTED		
☐ WITHOUT CONNECT	ED	CABLES		☐ WITHOUT CONNECTED			CABLES	☐ WITHOUT CONNECTED			CABLES	
TIME (MIN)	MEGO	OHMS	TIME (CUR	RENT					CANCE (OHMS)	
1/2			15					A - I	3			
1			30									
2		45					B-C					
3		60										
5		90			C – A		A					
10			120)				PIET:				
POLARITY INDEX 10/1								FIEL	D			
REMARKS:												
QC SIGNATURE	:							DA	TE:			

PARSONS	Job Number	Project	Page of
Inspection Notification Form			1/1
CONTRACTOR:	DA	TE:	
TYPE OF INSPECTION REQUESTED:			
DATE AND TIME OF INSPECTION REQUESTED:			
LOCATION OF INSPECTION REQUESTED:			
OTHER COMMENTS:			
CONTRACTOR SIGNATURE:		DATE:	

PARSON	Non-Conformance Re	port	Job Number	Project	Page of 1/1
CONTRACTOR		REPORT NO.		DATE	.,.
SPECIFICATION/DRA	AWING NO.				
ITEM					
	eted by the inspector who detects a devia	ation.			
RECOMN	MENDED DISPOSITION:	USE AS IS	REWORK	REPAIR	SCRAP 🗆
	PARSONS FIELD		DATE _		
_	leted by the contractor who proposed the PTION OF PROPOSED CORRECTIVE				
SIGNED			DATE		
CONSTR	UCTION ENGINEER				
_	pleted by the Engineer of Record. MENDATION AND REMARKS:				
Proposed	corrective action status:	Approved	Rejected		
SIGNED	ENGINEED OF D	ECORD	DATE		
	ENGINEER OF R CONTROL DISPOSITION (To be dete	rmined by QC System Manager (C	onstruction Engineer) REWORK	REPAIR 🗖	SCRAP
		FIELD ENGINEER	DATI		
		NSTRUCTION MANAGER	DATI	<u> </u>	
☐ TELEPI CONVEYEI	OF APPROVALS: HONE				
	CT MANAGER				
		ORRECTIVE ACTION WAS ACC			
	PARSONS FIELD ENGINEER	₹	DATE		
SIGNED	PARSONS CONSTRUCTION M.	ANAGER	DATE		

PAR50		Job Num	ıber	Projec	t	Page of					
CONTRAC	ГОК	Non-Conforma	nnce Report Log								<u> </u>
NCR No.	CONDITION DESCRIPTION	ORIGINATOR	DATE RECORDED	DATE TO CONTRACTOR	PROPOSED CORRECTIVE ACTION BY CONTRACTOR	APPR	POSED OVED GINEER	DISPOSIT DATE	ΓΙΟΝ E	DISPOSI VERIFICAT	

Construction QC/QA Plan

Attention: Subject: Non-conformance Report No. Gentlemen: The attached Non-conformance Report (NCR) details discrepancies on your contract. Please review and take appropriate action to remedy this situation, also changing any procedures, methods and/or personal necessary to preclude similar problems in the future. Your attention is specifically drawn to Item 10, disposition date. We are available to discuss the attached with you. Very truly yours, PARSONS Construction Manager Project Manager Construction Manager Quality Assurance Department Contract File	PARSONS	Job Number	Project	Page of
Subject: Non-conformance Report No Gentlemen: The attached Non-conformance Report (NCR) details discrepancies on your contract. Please review and take appropriate action to remedy this situation, also changing any procedures, methods and/or personal necessary to preclude similar problems in the future. Your attention is specifically drawn to Item 10, disposition date. We are available to discuss the attached with you. Very truly yours, PARSONS Construction Manager Project Manager Construction Manager Quality Assurance Department	Contractor Non-conformance Letter (Sample)			1/1
Subject: Non-conformance Report No Gentlemen: The attached Non-conformance Report (NCR) details discrepancies on your contract. Please review and take appropriate action to remedy this situation, also changing any procedures, methods and/or personal necessary to preclude similar problems in the future. Your attention is specifically drawn to Item 10, disposition date. We are available to discuss the attached with you. Very truly yours, PARSONS Construction Manager Project Manager Construction Manager Quality Assurance Department				
Subject: Non-conformance Report No Gentlemen: The attached Non-conformance Report (NCR) details discrepancies on your contract. Please review and take appropriate action to remedy this situation, also changing any procedures, methods and/or personal necessary to preclude similar problems in the future. Your attention is specifically drawn to Item 10, disposition date. We are available to discuss the attached with you. Very truly yours, PARSONS Construction Manager Project Manager Construction Manager Quality Assurance Department				
Subject: Non-conformance Report No Gentlemen: The attached Non-conformance Report (NCR) details discrepancies on your contract. Please review and take appropriate action to remedy this situation, also changing any procedures, methods and/or personal necessary to preclude similar problems in the future. Your attention is specifically drawn to Item 10, disposition date. We are available to discuss the attached with you. Very truly yours, PARSONS Construction Manager Project Manager Construction Manager Quality Assurance Department				
Subject: Non-conformance Report No Gentlemen: The attached Non-conformance Report (NCR) details discrepancies on your contract. Please review and take appropriate action to remedy this situation, also changing any procedures, methods and/or personal necessary to preclude similar problems in the future. Your attention is specifically drawn to Item 10, disposition date. We are available to discuss the attached with you. Very truly yours, PARSONS Construction Manager Project Manager Construction Manager Quality Assurance Department				
Gentlemen: The attached Non-conformance Report (NCR) details discrepancies on your contract. Please review and take appropriate action to remedy this situation, also changing any procedures, methods and/or personal necessary to preclude similar problems in the future. Your attention is specifically drawn to Item 10, disposition date. We are available to discuss the attached with you. Very truly yours, PARSONS Construction Manager Construction Manager Construction Manager Construction Manager Quality Assurance Department	Attention:			
Gentlemen: The attached Non-conformance Report (NCR) details discrepancies on your contract. Please review and take appropriate action to remedy this situation, also changing any procedures, methods and/or personal necessary to preclude similar problems in the future. Your attention is specifically drawn to Item 10, disposition date. We are available to discuss the attached with you. Very truly yours, PARSONS Construction Manager Construction Manager Construction Manager Construction Manager Quality Assurance Department				
The attached Non-conformance Report (NCR) details discrepancies on your contract. Please review and take appropriate action to remedy this situation, also changing any procedures, methods and/or personal necessary to preclude similar problems in the future. Your attention is specifically drawn to Item 10, disposition date. We are available to discuss the attached with you. Very truly yours, PARSONS Construction Manager Project Manager Construction Manager Quality Assurance Department	Subject: Non-conformance Report No			
The attached Non-conformance Report (NCR) details discrepancies on your contract. Please review and take appropriate action to remedy this situation, also changing any procedures, methods and/or personal necessary to preclude similar problems in the future. Your attention is specifically drawn to Item 10, disposition date. We are available to discuss the attached with you. Very truly yours, PARSONS Construction Manager Project Manager Construction Manager Quality Assurance Department				
The attached Non-conformance Report (NCR) details discrepancies on your contract. Please review and take appropriate action to remedy this situation, also changing any procedures, methods and/or personal necessary to preclude similar problems in the future. Your attention is specifically drawn to Item 10, disposition date. We are available to discuss the attached with you. Very truly yours, PARSONS Construction Manager Project Manager Construction Manager Quality Assurance Department				
Please review and take appropriate action to remedy this situation, also changing any procedures, methods and/or personal necessary to preclude similar problems in the future. Your attention is specifically drawn to Item 10, disposition date. We are available to discuss the attached with you. Very truly yours, PARSONS Construction Manager Project Manager Construction Manager Quality Assurance Department	Gentlemen:			
Please review and take appropriate action to remedy this situation, also changing any procedures, methods and/or personal necessary to preclude similar problems in the future. Your attention is specifically drawn to Item 10, disposition date. We are available to discuss the attached with you. Very truly yours, PARSONS Construction Manager Project Manager Construction Manager Quality Assurance Department				
and/or personal necessary to preclude similar problems in the future. Your attention is specifically drawn to Item 10, disposition date. We are available to discuss the attached with you. Very truly yours, PARSONS Construction Manager Project Manager Construction Manager Quality Assurance Department	The attached Non-conformance Report (NCR) details discrep	ancies on your contract.		
and/or personal necessary to preclude similar problems in the future. Your attention is specifically drawn to Item 10, disposition date. We are available to discuss the attached with you. Very truly yours, PARSONS Construction Manager Project Manager Construction Manager Quality Assurance Department				
Item 10, disposition date. We are available to discuss the attached with you. Very truly yours, PARSONS Construction Manager cc: Program Manager Project Manager Construction Manager Quality Assurance Department				
We are available to discuss the attached with you. Very truly yours, PARSONS Construction Manager cc: Program Manager Project Manager Construction Manager Construction Manager Quality Assurance Department		future. Your attention is	specifically drawn	to
Very truly yours, PARSONS Construction Manager cc: Program Manager Project Manager Construction Manager Quality Assurance Department	Item 10, disposition date.			
Very truly yours, PARSONS Construction Manager cc: Program Manager Project Manager Construction Manager Quality Assurance Department	We are available to discuss the attached with you			
PARSONS Construction Manager cc: Program Manager Project Manager Construction Manager Quality Assurance Department	we are available to discuss the attached with you.			
PARSONS Construction Manager cc: Program Manager Project Manager Construction Manager Quality Assurance Department				
PARSONS Construction Manager cc: Program Manager Project Manager Construction Manager Quality Assurance Department	Very truly yours.			
Construction Manager cc: Program Manager Project Manager Construction Manager Quality Assurance Department				
cc: Program Manager Project Manager Construction Manager Quality Assurance Department				
cc: Program Manager Project Manager Construction Manager Quality Assurance Department				
cc: Program Manager Project Manager Construction Manager Quality Assurance Department				
Project Manager Construction Manager Quality Assurance Department	Construction Manager			
Project Manager Construction Manager Quality Assurance Department				
Construction Manager Quality Assurance Department	cc: Program Manager			
Quality Assurance Department	Project Manager			
	Construction Manager			
Contract File	Quality Assurance Department			
	Contract File			